
Form C-144 July 21, 2008

District I 1625 N French Dr., Hobbs, NM 88240 District II 1301 W. Grand Avenue, Artesia, NM 88210 District III 1000 Rio Brazos Road, Aztec, NM 87410 1220 S. St. Francis Dr., Santa Fe, NM 87505

Alternative Method:

## State of New Mexico Energy Minerals and Natural Resources Department Oil Conservation Division 1220 South St. Francis Dr. Santa Fe, NM 87505



For temporary pits, closed-loop systems, and below-grade tanks, submit to the appropriate NMOCD District Office. For permanent pits and exceptions submit to the Santa Fe Environmental Bureau office and provide a copy to the appropriate NMOCD District Office.

| Pit, Closed-Loop System, Below-Grade Tank, or Proposed Alternative Method Permit or Closure Plan Application  Type of action:   Permit of a pit, closed-loop system, below-grade tank, or proposed alternative method   |
|---|
| Type of action:  Permit of a pit, closed-loop system, below-grade tank, or proposed alternative method  Closure of a pit, closed-loop system, below-grade tank, or proposed alternative method  Modification to an existing permit  Closure plan only submitted for an existing permitted or non-permitted pit, closed-loop system,             |
| below-grade tank, or proposed alternative method  |
| Instructions: Please submit one application (Form C-144) per individual pit, closed-loop system, below-grade tank or alternative request  |
| Please be advised that approval of this request does not relieve the operator of liability should operations result in pollution of surface water, ground water or the environment. Nor does approval relieve the operator of its responsibility to comply with any other applicable governmental authority's rules, regulations or ordinances. |
| Operator: _Nadel & Gussman Heyco, LLC OGRID #:258462  |
| Address:PO Box 1936, Roswell, NM 88202  |
| Facility or well name:SST No. 5   |
| API Number:30-015-36199OCD Permit Number:   |
| U/L or Qtr/Qtr         P         Section         6         Township         19S         Range         29E         County:         Eddy  |
| Center of Proposed Design: Latitude Longitude NAD: X 1927 🗌 1983  |
| Surface Owner:   Federal X State  Private Tribal Trust or Indian Allotment  |
| 2.  |
| X Pit: Subsection F or G of 19.15.17.11 NMAC  |
| Temporary: X Drilling  Workover   |
| Permanent Emergency Cavitations P&A   |
| X Lined Unlined Liner type: Thickness 20 mil LLDPE X HDPE PVC Other   |
| ☐ String-Reinforced   |
| Liner Seams: Welded Factory Other Volume: 1,500 bbl Dimensions: L 150' x W 110' x D 5'  |
| 3.  Closed-loop System: Subsection H of 19.15.17.11 NMAC  |
| Type of Operation: P&A Drilling a new well Workover or Drilling (Applies to activities which require prior approval of a permit or notice of intent)  |
| Drying Pad Above Ground Steel Tanks Haul-off Bins Other   |
| ☐ Lined ☐ Unlined Liner type: Thicknessmil ☐ LLDPE ☐ HDPE ☐ PVC ☐ Other   |
| Liner Seams:  Welded Factory Other  |
| 4.  |
| Below-grade tank: Subsection I of 19.15.17.11 NMAC  |
| Volume:bbl Type of fluid:   |
| Tank Construction material:   |
| ☐ Secondary containment with leak detection ☐ Visible sidewalls, liner, 6-inch lift and automatic overflow shut-off   |
| ☐ Visible sidewalls and liner ☐ Visible sidewalls only ☐ Other  |
| Liner type: Thickness mil   HDPE  PVC  Other  |

Submittal of an exception request is required. Exceptions must be submitted to the Santa Fe Environmental Bureau office for consideration of approval.

| · · · · · · · · · · · · · · · · · · ·   |                             |
|---|-----------------------------|
| Fencing: Subsection D of 19.15.17.11 NMAC (Applies to permanent pits, temporary pits, and below-grade tanks)  Chain link, six feet in height, two strands of barbed wire at top (Required if located within 1000 feet of a permanent residence, school, institution or church)  Four foot height, four strands of barbed wire evenly spaced between one and four feet   | hospital,                   |
| Alternate. Please specify   |                             |
| Netting: Subsection E of 19.15.17.11 NMAC (Applies to permanent pits and permanent open top tanks)  Screen Netting Other  Monthly inspections (If netting or screening is not physically feasible)  |                             |
| Signs: Subsection C of 19.15.17.11 NMAC  12"x 24", 2" lettering, providing Operator's name, site location, and emergency telephone numbers  Signed in compliance with 19.15.3.103 NMAC  |                             |
| Administrative Approvals and Exceptions:  Justifications and/or demonstrations of equivalency are required. Please refer to 19.15.17 NMAC for guidance.  Please check a box if one or more of the following is requested, if not leave blank:  Administrative approval(s): Requests must be submitted to the appropriate division district or the Santa Fe Environmental Bureau consideration of approval.  Exception(s): Requests must be submitted to the Santa Fe Environmental Bureau office for consideration of approval.   | office for                  |
| Siting Criteria (regarding permitting): 19.15.17.10 NMAC Instructions: The applicant must demonstrate compliance for each siting criteria below in the application. Recommendations of accept material are provided below. Requests regarding changes to certain siting criteria may require administrative approval from the appropriate or may be considered an exception which must be submitted to the Santa Fe Environmental Bureau office for consideration of applicant must attach justification for request. Please refer to 19.15.17.10 NMAC for guidance. Siting criteria does not apply to drying above-grade tanks associated with a closed-loop system. | priate district<br>pproval. |
| Ground water is less than 50 feet below the bottom of the temporary pit, permanent pit, or below-grade tank.  - NM Office of the State Engineer - iWATERS database search; USGS; Data obtained from nearby wells  | ☐ Yes ☐ No                  |
| Within 300 feet of a continuously flowing watercourse, or 200 feet of any other significant watercourse or lakebed, sinkhole, or playa lake (measured from the ordinary high-water mark).  - Topographic map; Visual inspection (certification) of the proposed site  | ☐ Yes ☐ No                  |
| Within 300 feet from a permanent residence, school, hospital, institution, or church in existence at the time of initial application.  (Applies to temporary, emergency, or cavitation pits and below-grade tanks)  - Visual inspection (certification) of the proposed site; Aerial photo; Satellite image   | ☐ Yes ☐ No<br>☐ NA          |
| Within 1000 feet from a permanent residence, school, hospital, institution, or church in existence at the time of initial application.  (Applies to permanent pits)  - Visual inspection (certification) of the proposed site; Aerial photo; Satellite image  | ☐ Yes ☐ No<br>☐ NA          |
| Within 500 horizontal feet of a private, domestic fresh water well or spring that less than five households use for domestic or stock watering purposes, or within 1000 horizontal feet of any other fresh water well or spring, in existence at the time of initial application.  - NM Office of the State Engineer - iWATERS database search; Visual inspection (certification) of the proposed site  | Yes No                      |
| Within incorporated municipal boundaries or within a defined municipal fresh water well field covered under a municipal ordinance adopted pursuant to NMSA 1978, Section 3-27-3, as amended.  - Written confirmation or verification from the municipality; Written approval obtained from the municipality   | ☐ Yes ☐ No                  |
| Within 500 feet of a wetland.  - US Fish and Wildlife Wetland Identification map; Topographic map; Visual inspection (certification) of the proposed site   | ☐ Yes ☐ No                  |
| Within the area overlying a subsurface mine.  - Written confirmation or verification or map from the NM EMNRD-Mining and Mineral Division   | ☐ Yes ☐ No                  |
| Within an unstable area.  - Engineering measures incorporated into the design; NM Bureau of Geology & Mineral Resources; USGS; NM Geological Society; Topographic map   | ☐ Yes ☐ No                  |
| Within a 100-year floodplain FEMA map   | ☐ Yes ☐ No                  |

| Temporary Pits, Emergency Pits, and Below-grade Tanks Permit Application Attachment Checklist: Subsection B of 19.15.17.9 NMAC  Instructions: Each of the following items must be attached to the application. Please indicate, by a check mark in the box, that the documents are attached.  Hydrogeologic Report (Below-grade Tanks) - based upon the requirements of Paragraph (4) of Subsection B of 19.15.17.9 NMAC Hydrogeologic Data (Temporary and Emergency Pits) - based upon the requirements of Paragraph (2) of Subsection B of 19.15.17.9 NMAC Siting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.10 NMAC Design Plan - based upon the appropriate requirements of 19.15.17.11 NMAC Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC Closure Plan (Please complete Boxes 14 through 18, if applicable) - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC Previously Approved Design (attach copy of design) API Number:  or Permit Number:  |
|---|
| 12.   |
| Closed-loop Systems Permit Application Attachment Checklist: Subsection B of 19.15.17.9 NMAC  Instructions: Each of the following items must be attached to the application. Please indicate, by a check mark in the box, that the documents are attached.  Geologic and Hydrogeologic Data (only for on-site closure) - based upon the requirements of Paragraph (3) of Subsection B of 19.15.17.9  Siting Criteria Compliance Demonstrations (only for on-site closure) - based upon the appropriate requirements of 19.15.17.10 NMAC  Design Plan - based upon the appropriate requirements of 19.15.17.11 NMAC  Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC  Closure Plan (Please complete Boxes 14 through 18, if applicable) - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC   |
| Previously Approved Design (attach copy of design)  API Number:   |
| Previously Approved Operating and Maintenance Plan API Number: (Applies only to closed-loop system that use   |
| above ground steel tanks or haul-off bins and propose to implement waste removal for closure)   |
| Permanent Pits Permit Application Checklist: Subsection B of 19.15.17.9 NMAC  Instructions: Each of the following items must be attached to the application. Please indicate, by a check mark in the box, that the documents are attached.    Hydrogeologic Report - based upon the requirements of Paragraph (1) of Subsection B of 19.15.17.9 NMAC   Siting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.10 NMAC   Climatological Factors Assessment   Certified Engineering Design Plans - based upon the appropriate requirements of 19.15.17.11 NMAC   Dike Protection and Structural Integrity Design - based upon the appropriate requirements of 19.15.17.11 NMAC   Liner Specifications and Compatibility Assessment - based upon the appropriate requirements of 19.15.17.11 NMAC   Quality Control/Quality Assurance Construction and Installation Plan   Operating and Maintenance Plan - based upon the appropriate requirements of 19.15.17.12 NMAC   Freeboard and Overtopping Prevention Plan - based upon the appropriate requirements of 19.15.17.11 NMAC   Nuisance or Hazardous Odors, including H <sub>2</sub> S, Prevention Plan   Oil Field Waste Stream Characterization   Monitoring and Inspection Plan   Erosion Control Plan   Closure Plan - based upon the appropriate requirements of Subsection C of 19.15.17.9 NMAC and 19.15.17.13 NMAC |
| Proposed Closure: 19.15.17.13 NMAC  Instructions: Places complete the applicable boxes. Poxes 14 through 18 in regards to the proposed closure plan.  |
| Instructions: Please complete the applicable boxes, Boxes 14 through 18, in regards to the proposed closure plan.  Type: Drilling Workover Emergency Cavitation P&A Permanent Pit Below-grade Tank Closed-loop System Alternative  Proposed Closure Method: Waste Excavation and Removal Waste Removal (Closed-loop systems only) On-site Closure Method (Only for temporary pits and closed-loop systems) In-place Burial On-site Trench Burial Alternative Closure Method (Exceptions must be submitted to the Santa Fe Environmental Bureau for consideration)   |
| Waste Excavation and Removal Closure Plan Checklist: (19.15.17.13 NMAC) Instructions: Each of the following items must be attached to the closure plan. Please indicate, by a check mark in the box, that the documents are attached.  Protocols and Procedures - based upon the appropriate requirements of 19.15.17.13 NMAC  Confirmation Sampling Plan (if applicable) - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC  Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings)  Soil Backfill and Cover Design Specifications - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC  Re-vegetation Plan - based upon the appropriate requirements of Subsection I of 19.15.17.13 NMAC  Site Reclamation Plan - based upon the appropriate requirements of Subsection G of 19.15.17.13 NMAC   |

iting Hi

And James are made in the

13. Tu 5

| Waste Removal Closure For Closed-loop Systems That Utilize Above Ground Steel Tanks or Haul-off Bins Only: (19.15.17.13.1 Instructions: Please indentify the facility or facilities for the disposal of liquids, drilling fluids and drill cuttings. Use attachment if facilities are required.  |                       |
|--|-----------------------|
| Disposal Facility Name: Disposal Facility Permit Number:   |                       |
| Disposal Facility Name: Disposal Facility Permit Number:   |                       |
| Will any of the proposed closed-loop system operations and associated activities occur on or in areas that will not be used for future ser  Yes (If yes, please provide the information below) No  |                       |
| Required for impacted areas which will not be used for future service and operations:  Soil Backfill and Cover Design Specifications based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC Re-vegetation Plan - based upon the appropriate requirements of Subsection G of 19.15.17.13 NMAC Site Reclamation Plan - based upon the appropriate requirements of Subsection G of 19.15.17.13 NMAC  | С                     |
| Siting Criteria (regarding on-site closure methods only): 19.15.17.10 NMAC Instructions: Each siting criteria requires a demonstration of compliance in the closure plan. Recommendations of acceptable south provided below. Requests regarding changes to certain siting criteria may require administrative approval from the appropriate disting considered an exception which must be submitted to the Santa Fe Environmental Bureau office for consideration of approval. Just demonstrations of equivalency are required. Please refer to 19.15.17.10 NMAC for guidance.  | rict office or may be |
| Ground water is less than 50 feet below the bottom of the buried waste.  - NM Office of the State Engineer - iWATERS database search; USGS; Data obtained from nearby wells  | ☐ Yes ☐ No<br>☐ NA    |
| Ground water is between 50 and 100 feet below the bottom of the buried waste - NM Office of the State Engineer - iWATERS database search; USGS; Data obtained from nearby wells  | ☐ Yes ☐ No<br>☐ NA    |
| Ground water is more than 100 feet below the bottom of the buried waste.  - NM Office of the State Engineer - iWATERS database search; USGS; Data obtained from nearby wells   | ☐ Yes ☐ No<br>☐ NA    |
| Within 300 feet of a continuously flowing watercourse, or 200 feet of any other significant watercourse or lakebed, sinkhole, or playa lake (measured from the ordinary high-water mark).  - Topographic map; Visual inspection (certification) of the proposed site   | ☐ Yes ☐ No            |
| Within 300 feet from a permanent residence, school, hospital, institution, or church in existence at the time of initial application.  - Visual inspection (certification) of the proposed site; Aerial photo; Satellite image   | ☐ Yes ☐ No            |
| Within 500 horizontal feet of a private, domestic fresh water well or spring that less than five households use for domestic or stock watering purposes, or within 1000 horizontal feet of any other fresh water well or spring, in existence at the time of initial application.  - NM Office of the State Engineer - iWATERS database; Visual inspection (certification) of the proposed site  | ☐ Yes ☐ No            |
| Within incorporated municipal boundaries or within a defined municipal fresh water well field covered under a municipal ordinance adopted pursuant to NMSA 1978, Section 3-27-3, as amended.  - Written confirmation or verification from the municipality; Written approval obtained from the municipality  | ☐ Yes ☐ No            |
| Within 500 feet of a wetland.  - US Fish and Wildlife Wetland Identification map; Topographic map; Visual inspection (certification) of the proposed site  | ☐ Yes ☐ No            |
| Within the area overlying a subsurface mine.  - Written confirmation or verification or map from the NM EMNRD-Mining and Mineral Division  | ☐ Yes ☐ No            |
| <ul> <li>Within an unstable area.</li> <li>Engineering measures incorporated into the design; NM Bureau of Geology &amp; Mineral Resources; USGS; NM Geological Society; Topographic map</li> </ul>  | ☐ Yes ☐ No            |
| Within a 100-year floodplain FEMA map  | ☐ Yes ☐ No            |
| On-Site Closure Plan Checklist: (19.15.17.13 NMAC) Instructions: Each of the following items must be attached to the closure plan by a check mark in the box, that the documents are attached.  Siting Criteria Compliance Demonstrations - based upon the appropriate requirements of 19.15.17.10 NMAC  Proof of Surface Owner Notice - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC  Construction/Design Plan of Burial Trench (if applicable) based upon the appropriate requirements of 19.15.17.11 NMAC  Construction/Design Plan of Temporary Pit (for in-place burial of a drying pad) - based upon the appropriate requirements of 19.15.17.13 NMAC  Confirmation Sampling Plan (if applicable) - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC  Waste Material Sampling Plan - based upon the appropriate requirements of Subsection F of 19.15.17.13 NMAC  Disposal Facility Name and Permit Number (for liquids, drilling fluids and drill cuttings or in case on-site closure standards cann Soil Cover Design - based upon the appropriate requirements of Subsection H of 19.15.17.13 NMAC  Re-vegetation Plan - based upon the appropriate requirements of Subsection G of 19.15.17.13 NMAC  Site Reclamation Plan - based upon the appropriate requirements of Subsection G of 19.15.17.13 NMAC | .15.17.11 NMAC        |

| · ·  |  |
|--|--|
| 19. Operator Application Certification:  |  |
| I hereby certify that the information submitted with this application is true, accur   | rate and complete to the best of my knowledge and belief   |
| r nereby certify that the information submitted with this approach is true, accur  | are and complete to the best of my knowledge and benefit.  |
| Name (Print):  | Title:   |
|  |  |
| Signature:   | Date:  |
|  |  |
| e-mail address:  | Telephone:   |
| 20.  |  |
| OCD Approval: Permit Application (including closure plan) Closure P  | lan (only) OCD Conditions (see attachment)   |
|  |  |
| OCD Representative Signature:  | Approval Date:   |
| Title:   | OCD Permit Number:   |
| Titut.   | OCD I CIMIC NUMBER.  |
| Closure Report (required within 60 days of closure completion): Subsection Instructions: Operators are required to obtain an approved closure plan prior to The closure report is required to be submitted to the division within 60 days of the section of the form until an approved closure plan has been obtained and the closure plan prior to the division within 60 days of the closure plan prior to the division within 60 days of the closure plan prior to the division within 60 days of the closure plan prior to the division within 60 days of the closure plan prior to the division within 60 days of the closure plan prior to the division within 60 days of the closure plan prior to the division within 60 days of the closure plan prior to the closure plan prior to the division within 60 days of the closure plan prior to the closure plan plan prior to the closure plan plan prior to the closure plan plan plan plan plan plan plan plan | to implementing any closure activities and submitting the closure report.<br>the completion of the closure activities. Please do not complete this |
|  |  |
| Closure Method:  X Waste Excavation and Removal  On-Site Closure Method  Altern  If different from approved plan, please explain.  | native Closure Method  |
| Cleaner Para de Para din Water Para and Clause For Claud In Surface  | That Utiling Above County Steel Tonks on Hout off Ding Only  |
| Closure Report Regarding Waste Removal Closure For Closed-loop Systems Instructions: Please indentify the facility or facilities for where the liquids, dri  |  |
| two facilities were utilized.  | and junious and area cassings were anoposed. Ose distribution of more inter-   |
| Disposal Facility Name:  | Disposal Facility Permit Number:   |
|  |  |
| Disposal Facility Name:  |  |
| Were the closed-loop system operations and associated activities performed on or<br>Yes (If yes, please demonstrate compliance to the items below) No  | r in areas that will not be used for future service and operations?  |
| , , , , ,  |  |
| Required for impacted areas which will not be used for future service and operat<br>Site Reclamation (Photo Documentation)   | ions:  |
| Soil Backfilling and Cover Installation  |  |
| Re-vegetation Application Rates and Seeding Technique  |  |
| 24.  |  |
| Closure Report Attachment Checklist: Instructions: Each of the following it  | tems must be attached to the closure report. Please indicate, by a check   |
| mark in the box, that the documents are attached.  |  |
| X Proof of Closure Notice (surface owner and division) NMOCD only  |  |
| ☐ Proof of Deed Notice (required for on-site closure) ☐ Plot Plan (for on-site closures and temporary pits)  |  |
| X Confirmation Sampling Analytical Results (if applicable) See Attached An   | alytical Pasults   |
| Waste Material Sampling Analytical Results (required for on-site closure)  |  |
| X Disposal Facility Name and Permit Number Lea Land (Permit No. WM-  |  |
| Soil Backfilling and Cover Installation  |  |
| X Re-vegetation Application Rates and Seeding Technique Per NMAC 19.15   | 5.17.13 at 12 lbs./acre  |
| X Site Reclamation (Photo Documentation) Attached  |  |
| On-site Closure Location: Latitude Longi   | itude NAD: \[ \] 1927 \[ \] 1983   |
| 25.  |  |
| AU.  |  |
| Operator Closure Certification:  |  |
|  |  |
| Operator Closure Certification:  I hereby certify that the information and attachments submitted with this closure   |  |
| Operator Closure Certification:  I hereby certify that the information and attachments submitted with this closure belief. I also certify that the closure complies with all applicable closure requirer   | ments and conditions specified in the approved closure plan.   |

Accepted for record
NMOCD
FEB

Oil Conservation Division

FEB 0 5 2009

Report Date: December 16, 2008 Work Order: 8121510 Page Number: 1 of 2

SST #5 Pit

## **Summary Report**

Keith Cannon Nadel & Gussman Heyco, LLC P.O. Box 1936 Roswell, NM 88202

Report Date: December 16, 2008

Work Order: 8121510

Project Name: SST #5 Pit

|                     |                           |        | Date       | $_{ m Time}$ | Date       |
|---------------------|---------------------------|--------|------------|--------------|------------|
| Sample              | Description               | Matrix | Taken      | Taken        | Received   |
| $\overline{182374}$ | N. Side of E. Side of Pit | soil   | 2008-12-11 | 14:10        | 2008-12-13 |
| 182375              | S. Side of E. Side of Pit | soil   | 2008-12-11 | 14:25        | 2008-12-13 |
| 182376              | E. Side of E. Side of Pit | soil   | 2008-12-11 | 14:35        | 2008-12-13 |
| 182377              | W. Side of E. Side of Pit | soil   | 2008-12-11 | 14:50        | 2008-12-13 |
| 182378              | E. Side Middle            | soil   | 2008-12-11 | 15:20        | 2008-12-13 |

|                                    | BTEX     |                                     |          | MTBE     | TPH DRO | TPH GRO |         |
|------------------------------------|----------|-------------------------------------|----------|----------|---------|---------|---------|
|                                    | Benzene  | Benzene Toluene Ethylbenzene Xylene |          |          | MTBE    | DRO     | GRO     |
| Sample - Field Code                | (mg/Kg)  | (mg/Kg)                             | (mg/Kg)  | (mg/Kg)  | (mg/Kg) | (mg/Kg) | (mg/Kg) |
| 182374 - N. Side of E. Side of Pit | < 0.0100 | < 0.0100                            | < 0.0100 | < 0.0100 |         | < 50.0  | <1.00   |
| 182375 - S. Side of E. Side of Pit | < 0.0100 | < 0.0100                            | < 0.0100 | < 0.0100 |         | < 50.0  | < 1.00  |
| 182376 - E. Side of E. Side of Pit | < 0.0100 | < 0.0100                            | < 0.0100 | < 0.0100 |         | < 50.0  | < 1.00  |
| 182377 - W. Side of E. Side of Pit | < 0.0100 | < 0.0100                            | < 0.0100 | < 0.0100 |         | < 50.0  | < 1.00  |
| 182378 - E. Side Middle            | < 0.0100 | < 0.0100                            | < 0.0100 | < 0.0100 |         | < 50.0  | < 1.00  |

Sample: 182374 - N. Side of E. Side of Pit

| Param    | Flag | Result | Units | RL   |
|----------|------|--------|-------|------|
| Chloride |      | < 325  | mg/Kg | 3.25 |

Sample: 182375 - S. Side of E. Side of Pit

| Param    | Flag | Result | Units | RL   |
|----------|------|--------|-------|------|
| Chloride |      | 34.8   | mg/Kg | 3.25 |

Sample: 182376 - E. Side of E. Side of Pit

| Report Date: December 16, 2008 |                         | Work Order: 8121510<br>SST #5 Pit |              | Page Number: 2 of 2 |  |
|--------------------------------|-------------------------|-----------------------------------|--------------|---------------------|--|
| Param                          | Flag                    | Result                            | Units        | m RL                |  |
| Chloride                       |                         | 58.0                              | mg/Kg        | 3.25                |  |
| Sample: 182377                 | - W. Side of E. Side of | Pit                               |              |                     |  |
| Param                          | Flag                    | Result                            | Units        | RL                  |  |
| Chloride                       |                         | 33.8                              | mg/Kg        | 3.25                |  |
| Sample: 182378                 | - E. Side Middle        |                                   |              |                     |  |
| Param                          | Flag                    | Result                            | Units        | RL                  |  |
| Chloride                       |                         | 296                               | ${ m mg/Kg}$ | 3.25                |  |



Report Date: December 11, 2008

SST #5

Work Order: 8120907

Pit Closure SST #5

Page Number: 1 of 2

FEB - 5 2009

## **Summary Report**

Keith Cannon Nadel & Gussman Heyco, LLC P.O. Box 1936

Roswell, NM 88202

Report Date: December 11, 2008

Work Order: 8120907 

Project Name:

Pit Closure SST #5

Project Number: SST #5

|        |              |        | Date                   | $\operatorname{Time}$ | $\operatorname{Date}$ |
|--------|--------------|--------|------------------------|-----------------------|-----------------------|
| Sample | Description  | Matrix | $\operatorname{Taken}$ | Taken                 | Received              |
| 181658 | N Side       | soil   | 2008-12-05             | 13:30                 | 2008-12-09            |
| 181659 | S Side       | soil   | 2008-12-05             | 13:45                 | 2008-12-09            |
| 181660 | ${f E}$ Side | soil   | 2008-12-05             | 14:00                 | 2008-12-09            |
| 181661 | W Side       | soil   | 2008-12-05             | 14:20                 | 2008-12-09            |

|                     | BTEX     |          |              |          | MTBE    | TPH DRO | TPH GRO     |
|---------------------|----------|----------|--------------|----------|---------|---------|-------------|
|                     | Benzene  | Toluene  | Ethylbenzene | Xylene   | MTBE    | DRO     | $_{ m GRO}$ |
| Sample - Field Code | (mg/Kg)  | (mg/Kg)  | (mg/Kg)      | (mg/Kg)  | (mg/Kg) | (mg/Kg) | (mg/Kg)     |
| 181658 - N Side     | < 0.0100 | < 0.0100 | < 0.0100     | < 0.0100 |         | < 50.0  | <1.00       |
| 181659 - S Side     | < 0.0100 | < 0.0100 | < 0.0100     | < 0.0100 |         | < 50.0  | < 1.00      |
| 181660 - E Side     | < 0.0100 | < 0.0100 | < 0.0100     | < 0.0100 |         | < 50.0  | < 1.00      |
| 181661 - W Side     | < 0.0100 | < 0.0100 | < 0.0100     | < 0.0100 |         | < 50.0  | < 1.00      |

Sample: 181658 - N Side

| Param    | Flag | Result | Units | RL   |
|----------|------|--------|-------|------|
| Chloride |      | 255    | mg/Kg | 3.25 |

Sample: 181659 - S Side

| Param    | Flag | Result | Units | RL   |
|----------|------|--------|-------|------|
| Chloride |      | 257    | mg/Kg | 3.25 |

Sample: 181660 - E Side

 $continued \dots$ 


mg/Kg

3.25

Report Date: December 11, 2008 Work Order: 8120907 Page Number: 2 of 2 SST #5 Pit Closure SST #5 sample 181660 continued ... Param Flag Result Units RLRLParam Flag Result Units Chloride 175 mg/Kg 3.25 Sample: 181661 - W Side Param Result Units RLFlag

59.6

Chloride





Mr. Keith Cannon
Drilling / Production Superintendent
Harvey E. Yates Company
PO Box 1933
Roswell. New Mexico 88202

27 January 2009

Mr. Mike Bratcher
OIL CONSERVATION DIVISION
1301 West Grand Avenue
Artesia, NM 88210

Re: SST No. 5 Notification of Pit Closure

S6 T19S R29E 660' FSL and 990' FEL of Eddy County, New Mexico

API No.: 30-015-36199

Dear Mr. Bratcher:

Nadel & Gussman HEYCO (NGH) herewith notifies the New Mexico Oil Conservation Division (NMOCD) that it has completed closure of the SST No. 5 drilling pit on 15 December 2008 pursuant to the Form C-144 Closure Plan submitted to and approved by the NMOCD on 4 November 2008. Lea Land Disposal (Permit No. WM-1-035) was the recipient of the contaminated drill fine waste and the associated contaminated soils removed from the SST No. 5 pit.

Closure protocols and procedures were based upon the requirements of NMAC 19.15.17.13. Sampling proceeded as the materials were removed to disposal to determine the necessary excavation depth until compliant with NMAC Sub. F 19.15.17.13 and reported to the NMOCD for acceptable closure. Analyticals were legally obtained and documented by Trace Analytical Labs prior to closure and are submitted with this final report and notification.

Please advise should you have questions by phoning (575-626-1936).

Sincerely.

Keith Cannon

Enclosures: Sample analyticals at pit closure