



New Mexico Energy, Minerals and Natural Resources Department

Bill Richardson

Governor

Jim Noel

Cabinet Secretary

Karen W. Garcia

Deputy Cabinet Secretary

Mark Fesmire

Division Director

Oil Conservation Division



Response Required – Deadline Enclosed

Underground Injection Control Program

"Protecting Our Underground Sources of Drinking Water"

Mailed: 10/29/2010
JES

28-Oct-10

STEPHENS & JOHNSON OP CO

PO BOX 2249

WICHITA FALLS TX 76307

LOVING 02-09-171

**LETTER OF VIOLATION and SHUT-IN DIRECTIVE
Failed Mechanical Integrity Test**

Dear Operator:

The following test(s) were performed on the listed dates on the following well(s) shown below in the test detail section.

The test(s) indicates that the well or wells failed to meet mechanical integrity standards of the New Mexico Oil Conservation Division. To comply with guidelines established by the U.S. Environmental Protection Agency, the well(s) must be shut-in immediately until it is successfully repaired. The test detail section which follows indicates preliminary findings and/or probable causes of the failure. This determination is based on a test of your well or facility by an inspector employed by the Oil Conservation Division. Additional testing during the repair operation may be necessary to properly identify the nature of the well failure.

Please notify the proper district office of the Division at least 48 hours prior to the date and time that the well(s) will be retested so the test may be witnessed by a field representative.

MECHANICAL INTEGRITY TEST DETAIL SECTION

EAST MILLMAN POOL UNIT No.001

30-015-02217-00-00

Active Injection - (All Types)

E-12-19S-28E

Test Date: 10/26/2010

Permitted Injection PSI:

Actual PSI: 800

Test Reason: 5-year Test

Test Result: F

Repair Due: 1/29/2011

Test Type: Std. Annulus Pres. Test

FAIL TYPE: Other Internal Failure

FAIL CAUSE:

Comments on MIT: Water came out of surface valve.

EAST MILLMAN UNIT No.152

30-015-02287-00-00

Active Injection - (All Types)

A-22-19S-28E

Test Date: 10/26/2010

Permitted Injection PSI:

Actual PSI: 860

Test Reason: 5-year Test

Test Result: F

Repair Due: 1/29/2011

Test Type: Std. Annulus Pres. Test

FAIL TYPE: Operational Violation

FAIL CAUSE:

Comments on MIT: Well will not pressure up. Pressure started building up from surface valve while pumping in fluid.

Oil Conservation Division

1301 W. Grand Avenue • Artesia, New Mexico 88210

Phone (575) 748-1283 • Fax (575) 748-9720 • www.emnrd.state.nm.us/OCD



October 28, 2010

Page 2

EAST MILLMAN UNIT No.189

30-015-10110-00-00


M-11-19S-28E

Active Injection - (All Types)

Test Date:	10/27/2010	Permitted Injection PSI:		Actual PSI:	860
Test Reason:	5-year Test	Test Result:	F	Repair Due:	1/30/2011
Test Type:	Std. Annulus Pres. Test	FAIL TYPE:	Other Internal Failure	FAIL CAUSE:	
Comments on MIT:	Well will not pressure up.				

In the event that a satisfactory response is not received to this letter of direction by the "Repair Due:" date shown above, or if the well(s) are not immediately shut-in, further enforcement will occur. Such enforcement may include this office applying to the Division for an order summoning you to a hearing before a Division Examiner in Santa Fe to show cause why you should not be ordered to permanently plug and abandon this well. Such a hearing may result in imposition of CIVIL PENALTIES for your violation of OCD rules.

Sincerely,



Artesia OCD District Office

Note: Pressure Tests are performed prior to initial injection, after repairs and otherwise, every 5 years; Bradenhead Tests are performed annually. Information in Detail Section comes directly from field inspector data entries - not all blanks will contain data. "Failure Type" and "Failure Cause" and any Comments are not to be interpreted as a diagnosis of the condition of the wellbore. Additional testing should be conducted by the operator to accurately determine the nature of the actual failure. * Significant Non-Compliance events are reported directly to the EPA, Region VI, Dallas, Texas.