

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
June 19, 2008

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

| |
|---|
| WELL API NO. 30-015-38334 |
| 5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/> |
| 6. State Oil & Gas Lease No. |
| 7. Lease Name or Unit Agreement Name Diamond PWU 22 |
| 8. Well Number 1H |
| 9. OGRID Number 6137 |
| 10. Pool name or Wildcat Turkey Track; Bone Spring |

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐

2. Name of Operator
Devon Energy Production Co., LP

3. Address of Operator
20 North Broadway, OKC OK 73102-8260

4. Well Location
Unit Letter D : 575 feet from the North line and 330 feet from the West line
Section 22 Township 19S Range 29E NMPM Eddy County, NM

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
3331' GL

RECEIVED
JUN 03 2011
NMOCD ARTESIA

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: Drilling Operations ☒

OTHER: Drilling Operations ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

03/08/11: MIRU. TD 26" hole, set 20" conductor @ 40'. Notified Randy Dade of intent to spud.
03/09/11: TD 17 1/2" hole @ 230'. Ran in 5 jts 13 3/8" 48# ST&C csg @ 230'. Cmt w/235 sx CI C. Circ 21 sx to surf. WOC 24 hrs.
03/22/11: Tst csg to 1200 psi, hold for 15 min - ok.
03/27/11: TD 12 1/4" hole @ 2,802'. Ran 63 jts 9 5/8" 40# J-55 LT&C csg set @ 2,802'. Cmt w/600 sx CI C cmt, tail w/300 sx CI C. Maintain circ thru out job, circ 206 sx to pit. WOC 24 hrs.
03/28/11: Tst casing to 1500 psi, chart and hold for 30 min - ok. CO cmt, wiper plug, float collar to 2,754'. Clean out wiper & drill thru float collar @ 2,755'. CO cmt to 2765'. Circ & pressure test csg to 1500 psi for 15 min - ok; test good. Circ & perform F.I.T. to 87 psi for 15 min E.M.W.T 9.0 ppg, - good tst.
04/02/11: TD pilot hole @ 8,160'. Circ hole clean, run logs.
04/04/11: Set whipstock @ 7,275' - 7,287'; EOT @ 8,007'. Cmt whipstock 7,096' - 8,007' w/400 sx CI H cmt. Maintained full returns, 20 barrels of cmt to surf. WOC 24 hrs.
04/11/11: TD 8 3/4" hole @ 12,262'. Circ hole clean. Ran 159 jts 5 1/2" 17# P-110 LT&C csg & 121 jts 5 1/2" 17# P-110 BT&C csg @ 12,236'. Cmt 1st stage w/525 sx CI H, tail w/1315 sx CI H. Drop plug, displace w/fresh wtr, bmp plug, bleed off, floats held. Drop opening bomb, open DV tool, maintain full returns thru out job, circ 294 sx cmt to surf. DV tool @ 4,479' - 4,482'. Cmt 2nd stage 2 lead w/300 sx CI C cmt, tail w/150 CI C cmt. WOC 24 hrs.
04/14/11: Rig rlsd.

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [Signature] TITLE Sr. Staff Engineering Technician DATE 05/10/2011

Type or print name Stephanie A. Ysasaga E-mail address: Stephanie.Ysasaga@dmn.com PHONE: (405)-552-7802

For State Use Only

APPROVED BY: [Signature] TITLE Field Supervisor DATE 6-8-11

Conditions of Approval (if any):