


NEW MEXICO OIL CONSERVATION COMMISSION
Santa Fe, New Mexico



MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS	<input checked="" type="checkbox"/>	REPORT ON RESULT OF TEST OF CASING SHUT-OFF	<input checked="" type="checkbox"/>	REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON (Other)	

January 30, 1954 (Date) Midland, Texas (Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Republic Natural Gas Company, et al (Company or Operator) White Ranch (Lease)
Trinity Drilling Company (Contractor), Well No. 3 in the SW 1/4 SW 1/4 of Sec. 34
T. 11-S, R. 29-E, NMPM, White Ranch Pool, Chaves County.

The Dates of this work were as follows: November 13, 1953

Notice of intention to do the work (was) (was not) submitted on Form C-102 on New Well (Cross out incorrect words), 19... and approval of the proposed plan (was) (was not) obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

The well was spudded November 12, 1953 by Trinity Drilling Company and a 17 1/2" hole drilled to 77'. Ran 62' of 13 3/8" surface casing and set at 76'. Cemented casing with 60 sacks admix (4% gel and 1:1 Perlite), circulated 20 sacks and left a 12' cement plug in the bottom of casing. After waiting 24 hours on cement, casing was tested with 1000# pressure and the plug was drilled out on November 14, 1953. A 11" hole was drilled to 2150' and 2134' of 8 5/8" casing was set at 2146'. The casing was cemented with 1075 sacks admix (4% gel and 1:1 Strat.) on November 19, 1953, circulated 50 sacks. The casing was tested after waiting 48 hours on cement and the plug drilled out November 22, 1953.

Witnessed by W. F. Griffith (Name) Republic Natural Gas Company (Company) Petroleum Eng. (Title)

Approved: OIL CONSERVATION COMMISSION

S. J. Stanley (Name)

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name: W. F. Griffith
Position: Petroleum Engineer
Representing: Republic Natural Gas Co.
Address: Box 195, Midland, Texas

(Title) (Date)