

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

RECEIVED

Form C-103  
Revised 10-1-78

MAY - 7 1980

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO AN UNPRODUCED RESERVOIR. USE "APPLICATION FOR PERMIT TO DRILL" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		ARTESIA, OFFICE	5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
2. Name of Operator The Harlow Corporation			5. State Oil & Gas Lease No.
3. Address of Operator 600 Petroleum Building			7. Unit Agreement Name
4. Location of Well UNIT LETTER C, 460 FEET FROM THE North LINE AND 1650 FEET FROM THE West LINE, SECTION 30 TOWNSHIP 8S RANGE 29E NMPM.			8. Farm or Lease Name Kuchemann
			9. Well No. 3
			10. Field and Pool, or Wildcat Twin Lakes-S.A. Assoc.
15. Elevation (Show whether DF, RT, GR, etc.) 3931 GL			12. County Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

4/21/80 Spud @ 3:00 p.m. and drilled (measurement + 8') to 130'. Ran 130' of 8 5/8" 23# new casing. Cemented w/75 sx of Class "C" w/2% CaCl. Plug down @ 11:30 p.m. Cement circulated. Pressure test 600# for 30 minutes. OK. W.O.C 18 hrs.

5/1/80 Drilled to a total depth of 2820'. Run 2820' of 5 1/2" 14#, 15 1/2# and 17# casing and cemented with 125 sx of Class "C" pozmix cement. Plug down @ 8:45 p.m. Pressure test 600# for 30 minutes. OK. W.O.C. more than 72 hrs.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W.B. Landon TITLE Production Engineer DATE 5/6/80  
APPROVED BY W.A. Lussert TITLE SUPERVISOR, DISTRICT II DATE MAY - 8 1980  
CONDITIONS OF APPROVAL, IF ANY: