

NEW MEXICO OIL CONSERVATION COMMISSION

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.
LG-0393

RECEIVED

APR 8 1982

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL GAS WELL OTHER- _____

2. Name of Operator
Flag-Redfern Oil Company

3. Address of Operator
P. O. Box 2280, Midland, Texas 79702

4. Location of Well
UNIT LETTER P 660 FEET FROM THE South LINE AND 660 FEET FROM
THE East LINE, SECTION 31 TOWNSHIP 2-S RANGE 25-E NMPM.

7. Unit Agreement Name
O. C. D.
ARTESIA, OFFICE

8. Farm or Lease Name
State "31"

9. Well No.
1

10. Field and Pool, or Wildcat
Wildcat

11. Elevation (Show whether DF, RT, GR, etc.)
3899.5 GR

12. County
De Baca

15. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER _____ <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <u>Completion attempt in San Andres</u> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Formation Tops: San Andres 622', Glorieta 1330', Abo 3393', Hueco 4201'.

1. Set CIBP at 3400' and capped with 35' of cement.
2. Cut off 4½" casing at 2386'.
3. Spotted 35 sx C1 "C" cement from 2336' to 2446'.
4. Spotted 35 sx C1 "C" cement from 1950' to 2050'.
5. Set cement retainer in 8 5/8" casing at 1389'.
6. Spotted 50 sx C1 "C" cement from 1204' to 1389'.
7. Perforated 8 5/8" casing at 961, 64, 66, 67, 70, 71, 73, 74, 77, 78, 79, 80, 83, 84, 88, 89, 93, 94, 99, 1000.
8. Acidized.

Continued

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Kelly Gammon TITLE Engineer DATE 4/6/82

APPROVED BY Mike Walker TITLE OIL AND GAS INSPECTOR DATE APR 14 1982

CONDITIONS OF APPROVAL, IF ANY:

9. Swabbed.
10. Set CIBP at 950' and capped with 35' of cement.
11. Perforated 8 5/8" casing at 738, 39, 40, 41, 43, 44, 40, 51, 55, 56, 57, 58, 59, 60, 65, 66, 67.
12. Acidized.
13. Swabbed.
14. Shut-in pending plug and abandonment.