

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.
647

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Hondo-International-Yates	8. Farm or Lease Name State "A"
3. Address of Operator P. O. Box 1978, Roswell, New Mexico 88201	9. Well No. 15
4. Location of Well UNIT LETTER C , 660 FEET FROM THE North LINE AND 1980 FEET FROM THE West LINE, SECTION 35 TOWNSHIP 17-S RANGE 28-E NMPM.	10. Field and Pool, or Wildcat Empire Abo
15. Elevation (Show whether DF, RT, GR, etc.) 3694' DF	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MI unit on 4/11/69. Killed well w/water. Pulled completion. Set RBP @ 3480'. Perforated 5-1/2" casing 1215-16 w/four 1/2" jets. Cemented w/230 sx Class "C" cmt. WOC. Cement circulated to surface. Drilled out cement inside 5-1/2" casing and tested perforations and casing to 1100# for 30 min. OK. Ran 2" tubing & packer for completion. Packer set @ 5905.57'. Swabbed well in and returned well to production.

RECEIVED
APR 24 1969
O. C. C.
ARTEBIA, OFFICE

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.
Original Signed
SIGNED O. D. Bretches TITLE Dist. Drlg. Supervisor DATE 4/23/69

APPROVED BY W. A. Gressett TITLE OIL AND GAS INSPECTOR DATE APR 24 1969
CONDITIONS OF APPROVAL, IF ANY: