

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION
MAY 17 1967
O. C. C.
ARTESIA, OFFICE

Form C-103
 Supersedes Old
 C-102 and C-103
 Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-2023 - 10

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Injection	7. Unit Agreement Name Old Loco Unit
2. Name of Operator Kersey & Company ✓	8. Farm or Lease Name ✓
3. Address of Operator P. O. Box 316, Artesia, New Mexico	9. Well No. 13
4. Location of Well UNIT LETTER M , 990 FEET FROM THE West LINE AND 990 FEET FROM THE South LINE, SECTION 32 TOWNSHIP 17S RANGE 29E NMPM.	10. Field and Pool, or Wildcat Grayburg Jackson
15. Elevation (Show whether DF, RT, GR, etc.) 3582	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input type="checkbox"/> OTHER Convert to Injection <input checked="" type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Old Well Entry:

Cleaned out to 8 5/8" casing @ 195'. Ran 7" casing into 8 5/8" and cemented with 50 sacks cement. Pressured casing after 24 hours. Cement job O.K. Cleaned out to 2636' Found top of 5 1/2" casing at 1995'. Ran 5" O.O. casing to 1974' with 38' of 4 1/2" casing on bottom. 4 1/2" casing went to 2012'. Cemented with 75 sacks - drilled out, squeezed with 75 sacks of cement at 2012' up behind 5" O.O. casing. Cleaned out to T.D. 2146'. Perforated with 6 jets 2504 - 16; 3 jets 2652 - 60'; 3 jets 2664 - 70'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Harold Kersey TITLE Owner DATE 5/15/67
 APPROVED BY W. A. Gressett TITLE OIL AND GAS INSPECTOR DATE 5/15/67
 CONDITIONS OF APPROVAL, IF ANY: