

- 12-10-89      This am shut down for Sunday.  
Established injection rate at 3 bbls per min, 1500 psi, for 5 mins.  
Pumped 260 sx Class C Neat, 1300-1700 psi. Pulled out of retainer. Left  
60 sx cement on retainer by order of NM Commission. Trpd. Ran packer.  
Held below 631' and above 441' (csg bad between). Trpd packer. Shot 4  
squeeze holes 1075'. Ran packer 1025'. Established injection rate at  
4 1/2 bbls per min. 750 psi. Trpd packer. Ran tbg and rods to lay down.  
SDON.
- 12-11-89      This am laying down tbg and rods.  
Shut down for Sunday.
- 12-12-89      This am rigging up Jarrel Wireline. Prep to shot squeeze holes at 90'.  
Repaired broken hose on hydraulic system. Finished pulling and laying  
down tbg and rods. Ran Halliburton EZ Drill retainer, set 1023'. Pumped  
50 sx Thixotropic + 100 sx Class C w/gilsonite. Pulled out of retainer.  
Dumped 3 sx cement on retainer. Trpd. Ran tbg open ended. Waited 2 hrs  
for more cement. Spotted 30 sx Class C Neat 680-450'. Trpd. Ran cement  
retainer, set 434'. Pumped 50 sx Thixotropic + 110 sx Class C w/gilsonite  
+ 115 sx Class C w/3% cc. Pulled out of retainer. 3 sx cement on top of  
retainer. Trpd. Laid down tbg. SDON.
- 12-13-89      This am drop from report until further activity.  
Rigged up Jarrel Wireline. Perf'd 4 squeeze holes at 90'. Established  
circ. Pumped 60 sx Class C w/3% cc. Circ'd cement out surface csg.  
Nippled down blow out preventer. Rigged down and released Jarrel  
Wireline. Halliburton, Clarke Well Srv. Waiting on dry hole marker.