

30-015-05051

RECEIV

SEP - 5 '89

Form 9-831a  
(March 1942)O. C. D.  
ARTESIA, OFFICE

(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYBudget Bureau No. 42-R358.  
Approval expires 11-30-46.Land Office Las Cruces  
Lease No. 029485-A  
Unit San Juan #1

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Hobbs, New Mexico, Sept. 28th, 1946Well No. 1-A is located 660 ft. from N line and 1980 ft. from Ex line of sec. 8

<u>14</u>	<u>8</u>	<u>173</u>	<u>41E</u>	<u>100W</u>
(1/4 Sec. and Sec. No.)	(Twp.)	(Range)	(Meridian)	
<u>Square Lake</u>	<u>Midy</u>	<u>New Mexico</u>		
(Field)	(County or Subdivision)	(State or Territory)		

The elevation of the derrick floor above sea level is 5963 ft.

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

filled hole with heavy mud thru tubing and spotted 10 sack cement plug @ 5280 ft. by Halliburton, cemented off 7" OD casing @ 2110 ft., and cemented off 8 5/8" OD casing @ 2115 ft. Spotted 15 sack cement plug @ 2170 ft thru tubing; pulled tubing and cemented off 10 5/8" OD casing @ 2024 ft., spotted 10 sack cement plug @ 2024 ft. thru tubing, keeping hole full heavy mud. Set piece of 4" pipe in bottom of cellar to extend 4 ft. above surface level, in 10 sacks cement as "Regulation" marker, Plugging & cementing completed Sept. 28th.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Reynolds Oil CompanyAddress Hobbs, N.M.

By

Title Dist. Supt.