

Skelly Unit
Well No. 1
Eddy County, New Mexico
Page 2

- 14) Ran 236 joints (7329') 2-3/8" OD 4.7# tubing, set at 7239'.
- 15) Swabbed and attempted to flow well.
- 16) Moved out pulling unit 12-6-72.
- 17) Shut in to pressure up. Would not flow.
- 18) Moved in pulling unit 12-26-72.
- 19) Swabbed and attempted to flow.
- 20) Pulled tubing.
- 21) Ran 383 joints (11,912') 2-3/8" OD 4.7# tubing, set at 11,912'.
- 22) Swabbed and attempted to flow.
- 23) Moved out pulling unit 12-28-72.
- 24) Shut in to pressure up. Would not flow.
- 25) Moved in pulling unit 1-20-73.
- 26) Swabbed and attempted to flow.
- 27) Moved out pulling unit 1-22-73.
- 28) Shut well in to pressure up. Would not flow.
- 29) Moved in pulling unit 3-5-73.
- 30) Ran pump and rods.
- 31) Moved out pulling 3-6-73.
- 32) Installed pumping unit.
- 33) Attempted to return well to production, but so far unable to do so.
- 34) Continuing efforts to return well to production.

