

Y TO O. C. C.

(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Budget Bureau No. 11-30-49  
Approval expires 11-30-49.

Land Office **Los Cruces**  
Lease No. **049998(a)**  
Unit **F 8**  
**Foster**

# SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	<input checked="" type="checkbox"/>	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....		SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....		SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....		SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....		SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Well No. **8** is located **2310** ft. from **[N]** line and **1650** ft. from **[E]** line of sec. **17**  
**May 5,** 19**54**  
**Foster**  
**8 1/2 NW** (1/4 Sec. and Sec. No.) **17 N** (Twp.) **11 E** (Range) **RMPM** (Meridian)  
**Para Fren** (Field) **Elly** (County or Subdivision) **New Mexico** (State or Territory)

The elevation of the derrick floor above sea level is \_\_\_\_\_ ft.

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drill to a T.D. of 2100' - Set approximately 500' 7" casing cement with 50 sac - Run 2000' 5" new 14" casing. Cement with 100 sac using Halliburton method. Seven Rivers Day.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **WELLS DRILLED COMPANY**

Address **Box 716**

**Munahans, Texas**

By **A. S. Weiler**

Title **President**