

P-19-17-30 Area oil & Gas
Fren oil Co #16

Set Bridge Plug and Tested Casing to 1300 PSI
OK. Circulated CSG with Fresh Water Tested to 1300
Still OK. Pump down Broden Head @ 3 Bbl Per
Min @ 0 PSI

Ran Temperature Survey No Information

Ran Bar & Log Found Top Cement @ 1680 ft

Perforated Broke Circulation

Cemented with 500 SX Class C 2% CC

Circulated Cement 250 SX Closed Valve and

Squeezed 250 in to salt ~~and~~ @ 700 PSI

Will Drill out and Run Production string

