


RECEIVED

Form 2-331a  
(Feb. 1961)

(SUBMIT IN TRIPLICATE)

SEP 26 1960

Land Office

Las Cruces

Lease No.

00095(b)

UNITED STATES

DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Unit

Turner "P" #1

ARTESIA, OFFICE

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	Subsequent report of Dual Completing X well-port, treatment & test

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

September 8, 1960

Well No. **67** is located **2450** ft. from **XX** line and **440** ft. from **XX** line of sec. **20**  
**SW 1/4, Sec 20** **27N** **21E** **R27N**  
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
**Grayburg-Jackson** **Elm** **New Mexico**  
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is \_\_\_\_\_ ft.

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

- 8-23-60**  
**700078** Also - moved in NW to dual complete well in Grayburg Zone.  
 Killed Ann, set metal B packer at 6940. Jet perforated Warner Zone 2/205-60  
 w/200 1/2" holes. Jet perforated Frontier Zone 2/202-60 w/20 1/2" holes.  
**8-24-60** Ran 2-1/2" log & packer to 205, w/retrievable bridge plug @ 2220. Sandell  
 fraced San Andres Zone thru Pools 205-60 w/15,000 gals oil & 15,000 lbs sand.  
 Max Press 3700, Min Press 2400, inj rate 22.5 BPM, 10 min SIP 14000.  
 Flowed 372 lbs lead oil in 24 hrs.  
**8-25-60** Moved bridge plug to 2050 w/packer at 2772. Sandell fraced Frontier Zone parts  
 202-60 w/15000 gals oil & 15000 lbs sand. Max Press 3600, Min Press 2300,  
 inj rate 20.1 BPM, 10 min SIP 2150. Flowed 472 lbs lead oil in 24 hrs.  
**8-26-60** Filled 2-1/2" log, packer, & retrievable bridge plug. Ran 2-1/2" plastic coated  
 log to 6920 landing in Metal B Packer for the production & 2-1/2" log to 3000'  
 for Grayburg production. Checked seal in metal B packer-checked OK.

I understand that this plan of work must receive approval from the Geological Survey before operations may be commenced.

Company  **Sinclair Oil & Gas Company**Address **280 E Broadway****Elm, New Mexico**

By \_\_\_\_\_

Dist. Supt.

Title \_\_\_\_\_

Origins: USGS; 00095, N, File

[illegible]