

9/18/84 Drill w/ 7 7/8" bit @ 3404'. Made 6", pull bit. Ran 6 1/2" tapered and jet sub, clean out 3620-3770' O.H. drill to 3775'. Pull mill and ran 6 1/8" bit to 3609'.

9/19/84 Clean out 3775-3803', circ. clean, pull bit. Ran 118 jts 2 7/8" tbg, set open ended @ 3612'. Pump 1100 gal surflo H-392 to spot, 8 5/8" perfs @ 3219-3606'. Raise and set tbg to 3189'. Set pkr @ 2701'. Stage 120 gal fluid in 1 1/2 hours.

9/20/84 SI 18 hours, TP 800#. Unseat pkr and lower tbg to 3612'. Reverse out scale converter. Lay down tail pipe. Ran pkr on 100 jts 2 7/8" tbg, set @ 3068'. By Acid engr. perfs 3219-3606', open hole 3620-3803', acidize w/ 7500 gal 15% NE HCL and 2% pentafox and 2000# salt in 2 stages. Max press. 1800#, min press. 1400#, rate 3.2 BPM. Flush w/ 52 bbls. ISIP 1600#, 15 min 1600#. Flow to pit 6 hours and recovered 140 BLW, TP 150#.

9/21/84 FTP 50#, recovered 60 BLW. Unseat pkr & lay down workstring. Ran and test tbg to 5000#. Ran 122 jts of 2 3/8" tbg, 3756'. Set @ 3765', M.A. @ 3734', prof. nip. @ 3731', S.N. @ 3730'. Nipple up wellhead. Ran 1" x 2" x 1 1/2" x 12 pump, set @ 3731'. Ran 147 5/8" rods and 2' & 8' pony rods. POB @ 4:00 P.M. 13 x 54 SPM. Rig down and release rig.