

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

AUG 31 1992

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

SUNDRY NOTICES AND REPORTS ON WELLS, O. C. D.

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

5. Lease Designation and Serial No.

NM 0555569

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.

Green B Federal #2

9. API Well No.

10. Field and Pool, or Exploratory Area

Loco Hills Q-G-SA

11. County or Parish, State

Eddy County

SUBMIT IN TRIPLICATE

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator

Southwest Royalties, Inc. ✓

3. Address and Telephone No.

c/o P.O. Box 953, Midland, Texas 79702 (915) 684-6381

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

1570' FSL and 250' FWL of Section 31, T-17-S
R-29-E, Eddy County, NM

CHECK APPROPRIATE BOX(S) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐ Notice of Intent
☐ Subsequent Report
☒ Final Abandonment Notice

TYPE OF ACTION

- ☒ Abandonment
☐ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☐ Other
☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)
(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

- 7-9-92: Pumped 400 sx cement for plug from 2446 - 2546'.
7-10-92: Pumped 40 sx cement @ 854'.
7-13-92: Unable to tag plug, pumped 50 sx cement @ 854'.
7-14-92: Unable to tag plug, dumped 20 yds. pea gravel.
7-15-92: Prep to rev out gravel.
7-16-92: Gravel @ 6' from surface, prep to rev out gravel.
7-17-92: Reversed out gravel to 130'.
7-18-92: Cleaned out to 260'.
7-19-92: Cleaned out to 462'.
7-20-92: Cleaned out to 552'.
7-21-92: Cleaned out to 748'.
7-22-92: Cleaned out to 823' and pumped 65 sx cement, tagged @ 810, reversed to 823',
pumped 65 sx @ 823'.
7-23-92: Pumped 130 sx @ 802', pumped 100 sx cement, pumped 30 sx @ 635'.
7-24-92: Tagged plug @ 584', BLM on location, spot 10 sx cement @ surface. Welded up
P&A marker.

Approved as to plugging of the well bore.
Liability under bond is retained until
surface restoration is completed.

Part ID-2
9-4-92
P & A

14. I hereby certify that the foregoing is true and correct

Signed

Title Regulatory Agent

Date 8-14-92

(This space for Federal or State office use)

Approved by

Conditions of approval, if any:

Title

Date 8/25/92