

RECEIVED

JUL 30 1993

G-J West Coop Unit #108  
Continued Form C-103  
1/27/93

C. C. D.  
...

12/15/92 Ran in hole w/globe basket and clean out iron. Ran  
in hole w/bit and clean out hole.  
12/16/92 Clean out to 5050'. Circ to log. Pipe stuck. Ran  
freepoint stuck at 4300'.  
12/17/92 Circ hole w/brine wtr and starch. Pipe came free  
POOH  
12/18/92 Ran in hole w/pipe and circ hole and log well.  
12/19/92 Ran in hole w/halliburton floatshoe and floatcollar  
and 14 Centrilizers on every 3rd jt. Ran 112 jts.  
5 1/2" 17# csg. Landed csg at 5050'. Cemented csg  
w/1000sx Class C, with 6# salt, 3/10 of 1% CF-14 and  
500 gals WMW-1 (mud flush).  
12/20/92 Ran Cmt Temp. Survey. TOC 2900'.  
12/23/92 Rigged up HLS. Ran CBL and perfed csg from 4980-90'.  
12/28/92 Acidized perfs 4980-90' w/500 gals 15% NE acid. Swab  
test all wtr.  
12/29/92 1400' entry no oil.  
12/30/92 Perfed csg @ 3123-3325'.  
12/31/92 Acidized perfs 3123-3325' w/1000 gals acid.  
01/03/93 Frac perfs w/60,000 gals gelled wtr and 500sx 20/40  
and 700sx 12/20 sand.  
01/04/93 Put well on pump.

Pumping 12 BOPD w/120 BOPD