

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

RECEIVED
 NEW MEXICO OIL CONSERVATION COMMISSION
AUG 17 1977
C. C. C.
ARTESIA, OFFICE

Form C-103
 Supersedes Old
 C-102 and C-103
 Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-8095

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Texas American Oil Corporation	8. Farm or Lease Name Etz "C" State
3. Address of Operator 1012 Midland Savings Bldg., Midland, Texas 79701	9. Well No. 27
4. Location of Well UNIT LETTER <u>E</u> <u>1850</u> FEET FROM THE <u>N</u> LINE AND <u>1315</u> FEET FROM THE <u>W</u> LINE, SECTION <u>16</u> TOWNSHIP <u>17S</u> RANGE <u>30#</u> NMPM.	10. Field and Pool, or Wildcat Grayburg Jackson
15. Elevation (Show whether DF, RT, GR, etc.) 3690' RT	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/> CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 103.

5-14-77 - 5-19-77

Spudded at 11:00 a.m. 5-14-77. Drilled 14 3/4" hole to 498'. 10 3/4" 40.50#, J-55 csg. set at 463'. Cemented w/100 sx Class "C" containing 2% A-2, 1/2# celloflakes & 1/4# tuff plug per sk, followed by 100 sx Class "C" containing 2% CaCl. PD 1:00 p.m. 5-15-77. Drilled 8 3/4" hole to 2060'. 7" OD 20# J-55 csg. set at 2057'. Cemented w/200 sx Class "C" containing 1/4# celloflakes & 2% CaCl. PD at 4:00 p.m. 5-19-77. 10 3/4" csg. tested to 750# for 30 minutes - held o.k. 7" csg. tested to 1000# for 30 minutes - held o.k.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. H. Hanson TITLE Asst. Prod. Supt. DATE 8-16-77

APPROVED BY For Record Only TITLE SUPERVISOR, DISTRICT II DATE AUG 19 1977
 CONDITIONS OF APPROVAL, IF ANY: