

(November 1983)
(Formerly 9-331)

DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

(Other Instruction)
FORM 100-100-1

Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM-0397622

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Hodges Federal

9. WELL NO.

#1

10. FIELD AND POOL, OR WILDCAT

Cave Pool

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

5 17S-1E

12. COUNTY OR PARISH

Eddy

13. STATE

N.M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

RECEIVED BY

FEB 14 1986

O. C. O.

ARTESIA, CHANCE

1. WELL ☒ GAS ☐ OTHER ☐

2. NAME OF OPERATOR

Blazer Oil & Gas, Inc.

3. ADDRESS OF OPERATOR

Box 692 Tatum, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
at surface

1760' from the West line and 630' from the
North line, Section 5, Township 17-S., Range
29-East in Eddy County.

14. PERMIT NO.

15. ELEVATIONS (Show whether OF, AT, OR, etc.)

3630 GR

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

REIN OR ALTER CASING

MULTIPLE COMPLETION

ABANDON*

CHANGE PLUG

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details and the pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

On 10/31/85, we set a cast iron bridge plug at 2686' and dumped 2 sacks of cement to try to shut off the water. Pumped well and hauled water off for three weeks. Water shut off was unsuccessful. On 1/22/86, we set a second cast iron bridge plug and dumped 2 sacks of cement below the premeir zone. It appears that we were successful in shutting off the water. Well is now making about 80 MGD and no fluid. The second bridge plug was set at 2471 feet.

WELL NO FOR RECORD

SWC
FEB 12 1986

18. I hereby certify that the foregoing is true and correct

SIGNED *Jack A. Horn*

TITLE President

DATE 2/10/86

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side