

Submit 3 Copies  
to Appropriate  
District Office

State of New Mexico  
Energy, Minerals and Natural Resources Department

Form C-103  
Revised 1-1-89

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

2040 Pacheco St.  
Santa Fe, NM 87505

WELL API NO.  
30-015-29513

Indicate Type of Lease  
STATE ☒ FEE

State Oil & Gas Lease No.  
B-4108-58

Lease Name or Unit Agreement Name  
SAND TANK "32" ST COM

Well No.  
2

Pool name or Wildcat  
SAND TANK MORROW

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

Type of Well:  
OIL WELL GAS WELL ☒ OTHER

Name of Operator  
MARBOB ENERGY CORPORATION

Address of Operator  
PO BOX 227, ARTESIA, NM 88210

Well Location  
Unit Letter J 1650 Feet From The SOUTH Line and 1650 Feet From The EAST Line  
Section 32 Township 17S Range 30E NMPM EDDY County

Elevation (Show whether DF, RKB, RT, GR, etc.)  
3567' GR

11

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK

PLUG AND ABANDON

TEMPORARILY ABANDON

CHANGE PLANS

PULL OR ALTER CASING

OTHER:

SUBSEQUENT REPORT OF:

REMEDIAL WORK

☒

ALTERING CASING

COMMENCE DRILLING OPNS.


PLUG AND ANBANDONMENT

CASING TEST AND CEMENT JOB

OTHER:

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

7/11/01-SET RTTS @ 8426', LOAD CSG & PRESS UP TO 500 PSI, RU HLS ON TBG & ACIDIZE W/ 30,000 GAL 20% ACID, 4 - 1000# ROCK SALT BLOCK DROPS EVERY 5,000 GAL & FLUSH W/ 100,000 GAL P/W, 40,000 GAL INTO FLUSH, SD PUMPS, WELL WENT ON VACUUM, RESUME PUMPING @ 5 BPM @ 120 PSI, RESUME PUMPING @ 14+ BPM. FINISHED FLUSH, ISDP - N/A, WELL ON VACUUM, AVG OVERALL RATE 12.4 BPM, AVG PRESS 6079 PSI, RD HLS, RELEASE RTTS, POOH, LD WORK STRING, LD 166 JTS. 7/12/01-RESUME LAYING DOWN WORK STRING, RIH W/ TBG F/ DERRICK, LD TBG, ND BOP, FLANGE UP W/H, INSTALL COLLAR ENT THREAD PROTECTORS ON WORK STRING TBG. 7/30/01-MI RU, ND FLANGE F/ W/H, NU BOP, RIH W/ 7 X 3 1/2 ASI PKR NICKEL PLATED & 260 - 3 1/2" JTS, SHUT BOP & TBG VLV. 7/31/01-RU PUMP TRK & PUMPED 228 BBLs DOWN CSG. ND BOP & SET PKR @ 8479' W/ 260 JTS IN HOLE, 16 JTS OUT, F/ 276 OF TALLY, PRESS UP CSG UP TO 300 PSI FOR 30 MIN, TEST OK, RD PUMP TRK, RD PULLING UT & MOVED OFF.



I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

*Diana J. Cannon*

TITLE PRODUCTION ANALYST

DATE 08-15-01

TYPE OR PRINT NAME DIANA J. CANNON

TELEPHONE NO. 748-3303

(This space for State Use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*Record*