

C/SF

DEC 07 1984

5. LEASE DESIGNATION AND SERIAL NO.

LC-047269 (a)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

W. LOCO HILLS G4S UNIT

8. FARM OR LEASE NAME

TRACT 1

9. WELL NO.

4

10. FIELD AND POOL, OR WILDCAT

LOCO HILLS-Q-GRBG-SA

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Unit M, Sec 7-18S-30E NMPM

OIL WELL  GAS WELL  OTHER WIW

2. NAME OF OPERATOR

YATES PETROLEUM CORPORATION

3. ADDRESS OF OPERATOR

207 South 4th Street Artesia, NM 88210

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\* See also space 17 below.)  
 At surface

660' FSL & 660' FWL of Sec. 7, T-18S, R-30E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

12. COUNTY OR PARISH

13. STATE

Eddy

New Mexico

18. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF   
 FRACTURE TREAT   
 SHOOT OR ACIDIZE   
 REPAIR WELL   
 (Other)

PULL OR ALTER CASING   
 MULTIPLE COMPLETE   
 ABANDON\*   
 CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF   
 FRACTURE TREATMENT   
 SHOOTING OR ACIDIZING   
 (Other)

REPAIRING WELL   
 ALTERING CASING   
 ABANDONMENT\*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

- 9/11/84 Rigged up pulling unit
- 9/28/84 Fished packer out of hole
- 9/29/84 Ran pipe analysis log and cement bond log
- 10/06/84 Perf. below bottom of salt at 1150' & squeezed with 115 sx Cl C Neet to 500#  
 Perf. below top of salt at 450' and pumped 166 sx Cl C 2% CaCl
- 10/18/84 Squeezed 150 sx 2% CaCl at 1150' to 500#
- 10/24/84 Ran 65 jts 4 1/2" 9.3# casing at 2600', cemented with 100 sx Cl H Cement.  
 Ran temperature survey - cement top 50' from surface
- 10/27-29 Drilled & washed to 2811'
- 10/30/84 Set packer at 2627'. Acid 2757-2811' with 500 gal 15% NEFE Acid
- 11/01/84 Returned well to injection

18. I hereby certify that the foregoing is true and correct

SIGNED Archie Carpenter

TITLE Engineering Technician

DATE 11/30/84

(This space for Federal or State office use)

APPROVED BY [Signature]

TITLE \_\_\_\_\_

DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY:

DEC 6 1984

Carlsbad

\*See Instructions on Reverse Side