

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

3-NMOCC - Artesia
1-J.L. Conquest-Ft. Worth
1-File

5a. Indicate Type of Lease
State Fee
5. State Oil & Gas Lease No.
B-8096

RECEIVED

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL GAS WELL OTHER **NOV 25 1981**

2. Name of Operator
Threshold Development Company

3. Address of Operator
114 N. Big Spring St., Suite 1400, Midland, Tx 79701-4558

4. Location of Well
UNIT LETTER **F** **1980** FEET FROM THE **north** LINE AND **1980** FEET FROM THE **west** LINE, SECTION **7** TOWNSHIP **19S** RANGE **29E** N.M.P.M.

7. Unit Agreement Name
--

8. Farm or Lease Name
Conoco "7" State

9. Well No.
10

10. Field and Pool, or Wildcat
Undes. Turkey Track Morro

15. Elevation (Show whether DF, RT, GR, etc.)
3376.7' GR

12. County
Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- MI&RU Landis Drilling Company Rig #3. Spudded 17-1/2" hole at 8:00 a.m. 11-4-81.
- Drilled to 377'. Lost circulation at 250' and drilled dry to 377'.
- Set 10 jts. (360') 13-3/8" OD 54.5# and 61# L.S. casing at 377' KB.
- Cemented w/375 sacks Class C w/4% CaCl. Circulated out 10 sacks cement. P.D. at 8:30 p.m.
- WOC 13-1/2 hrs. Tested 13-3/8" OD casing to 1000 psi for 30 minutes, held okay.
- Drilling 2536'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Peggy A. Redman TITLE Engineer Assistant DATE November 23, 1981

APPROVED BY Mike Williams TITLE OIL AND GAS INSPECTOR DATE DEC 1 1981

CONDITIONS OF APPROVAL, IF ANY: