

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

clsf
up

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-015-28424
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. LG-864
7. Lease Name or Unit Agreement Name Amole AMM State Com
8. Well No. 2
9. Pool name or Wildcat Dagger Draw Upper Penn. North
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3484' GR

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator YATES PETROLEUM CORPORATION
3. Address of Operator 105 South 4th St., Artesia, NM 88210	4. Well Location Unit Letter K : 1780 Feet From The South Line and 1980 Feet From The West Line Section 16 Township 19S Range 25E NMPM Eddy County
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3484' GR	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Production casing & cement ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 8320'. Reached TD at 4:15 AM 6-3-95. Ran 203 joints of 7" 26# & 23# casing as follows: 18 joints of 7" 26# N-80 sandblasted (741.86'); 4 joints of 7" 26# J-55 sandblasted (146.63'); 61 joints of 7" 26# J-55 varnished (2511.87'); 91 joints of 7" 23# J-55 varnished (3738.50'); 24 joints of 7" 26# J-55 varnished (972.68') and 5 joints of 7" 26# N-80 varnished (210.46') (Total 8321.74') of casing set at 8320'. Float shoe set at 8320'. Float collar set at 8278'. DV tool set at 6040'. Cemented in two stages as follows: Stage 1: 500 sacks Super C, 2/10% CF-2, 3/10% CF-14A, 3.42#/sack salt and 8#/sack hiseal (yield 1.76, weight 13.0). PD 4:50 PM 6-4-95. Bumped plug to 1900 psi for 1 minute. Circulated 157 sacks. Circulated through DV tool for 3-1/4 hours. Stage 2: 900 sacks Pacesetter Lite C, 5#/sack gilsonite, 5#/sack salt and 1/4#/sack celloseal (yield 2.01, weight 12.4). Tailed in with 100 sacks Class H Neat (yield 1.18, weight 15.6). PD 10:30 PM 6-4-95. Bumped plug to 3300 psi for 1 minute. Circulated 190 sacks. Released rig at 2:30 AM 6-5-95. Waiting on completion unit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Production Clerk DATE 6-5-95
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use)
ORIGINAL SIGNED BY TIM W. GUM
DISTRICT II SUPERVISOR

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

JUN 7 1995