

9-5/8" @ 2970'
7" @ 11604'
FRTD 11445'
2-7/8" @ 11195'

ANPC/COQUINA: YATES STATE #1, Eddy County, New Mexico,
Burton Flat Field, Recompletion to 11300' Morrow SD.
ANPC/Coquina WI = .44057, AFE #88-W-08, \$68,500.

Page 6

6/27/88

68 hrs. SITP 2580 psi. SICP 1720. Open well on various
chokes. Blew to 15 psi in 17 minutes. SICP 1720 psi. 30
min. FTP 5 psi, recovering spray of water and 1/4"
stream. Vent casing to atmosphere.
35 min. FTP 8 psi Spray + 1/4" stream
1 hour FTP 8 psi Spray + 1/4" stream
2 hour FTP 7 psi Spray + 1/4" stream
Left well flowing overnight.
Daily Costs \$ 500.00
Cumulative Costs \$97,387.40

6/28/88

6:30 AM FTP 10 psi on 1/2" choke. SICP 350 psi. RU
swab. Ran in hole, tag fluid at 700'. Well unloaded
approx. 3 bbl of wtr unassisted, flowing between 20 and 60
psi for 20 min. Decreased to 20 psi. FIH w/swab. Pulling
from 8,000'. Recovered 1/2 bbl. Run #2: tag scattered
fluid to SN. Recovered 1-1/2 bbl. Run 33: dry to seat
nipple. SD. Swab unit. Left well flowing overnight.
Daily Costs \$ 500.00
Cumulative Costs \$97,887.40

6/29/88

7:00 AM. FTP 5 psi on 1/2" ck. SICP 240 psi. Made 3 swab
runs to seat nipple. Recovered 4 bbl of dirty fluid. Left
well flowing overnight.
Daily Costs \$ 750.00
Cumulative Costs \$98,637.40

6/30/88

7:00 AM. FTP 9 psi on 1/2" ck. sicp 150 psi. Made 4 swab
runs to seat nipple. Recovered 2 bbls dirty fluid. Steady
flow after swab, 10 psi on 1/2 choke. Shut well in at
11:00 AM for build up. Released swab unit.
Daily Costs \$ 750.00
Cumulative Costs \$99,387.40

7-01-88

20 hr. SITP 2100 psi. SICP 650 psi.

7-02-88

44 hr. SITP 2250 psi. SICP 1250 psi.

7-03-88

68 hr. SITP 2250 psi. SICP 1700 psi.

7-04-88

92 hr. SITP 2250 psi. SICP 1700 psi.

7-05-88

116 hr. SITP 2250 psi. SICP 2250 psi.

7-06-88

130 hr. SITP 2310 psi. SICP 2270 psi.

7-07-88

154 hr. SITP 2390 psi. SICP 2360 psi.

7-08-88

178 hr. SITP 2450 psi. SICP 2430 psi.

7-09-88

202 hr. SITP 2500 psi. SICP 2475 psi.

ILLEGIBLE