

HILLIN PRODUCTION COMPANY

D.S.T. REPORTS

9-6-73

WELL: JCW State #2

TEST NUMBER: 2

DEPTH: 10,970 - 11,140'

TOTAL FOOTAGE TESTED: 170'

30 Min. Pre-flow 221

Final Flow Pressure 265

60 Min. I.S.I.P. 1159

60 Min. Flow 285

Final Flow Pressure 328

120 Min. F.S.I.P. 1967

Min. 2nd. Flow -

Final Flow Pressure

Min. 2nd. S.I.P.

Hydrostatic In: 5515

Hydrostatic Out: 5493

Temperatures:

REMARKS: Tool Open: Very weak blow. Slight increase on second opening.

Gas to surface: 75 Min. flow time. No

Oil to surface: No No

Recovered 700' of gas cut drilling fluid.

FLOW:

FLOW:

FLOW:

FLOW:

RECOVERED:

SAMPLE CHAMBER: 2.8 CF gas. No fluid. 250# pressure.

On bottom preparing to drill.