

Harvey E. Yates Co., Inc.
Cedar Hills Unit No. 2
Down Hole Equipment Changes
Daily Activities Continued

- 3/08/77 - Flowed to pits 1/2 hour and shut in.
- Rigging down well servicing unit.
- 3/09/77 - Jarrel Services RU wireline unit.
- Ran sand pump and hydrostatic bailer - no recovery.
- Ran equalizing prong and opened valve in "X" plug at 11,252'. Waited four hours for well to equalize and pulled "X" plug.
- Ran pulling tool to pull standing valve at 11,471'. Did not pull standing valve.
- Made two runs with equalizing prong on pulling tool - did not get standing valve.
- Flowed well to pits for 20 minutes and unloaded water from tubing.
- Ran pulling tool without equalizing prong. Pulled standing valve on third trip.
- Called Stevenson Roach to hook up well to flow line.
- Turned well back to Gray pumping service.