

State "2" Comm. #1

DST #1 from 9556-9600'. (Strawn) 30 min. pre-flow; 1 hr. initial shut-in; 2 hr. final flow; 4 hr. final shut-in. Fair to good blow on initial flow. Good blow through out final flow. IH 4679#; IF 72#; ISI 1079#; FF 72#; FSI 2441#; FH 4679#. Sampler 190#. Rec. .03 CFG. Temp 158°.