

UNITED STATES DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

30-015-26181

Budget Bureau No. 1001
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM-029128

6. IF INDIAN, RECORD NUMBER

7. UNIT AGREEMENT NO.

8. FARM OR LEASE NAME
Union-Federal
ARTESIA, OFFICE

9. WELL NO.
1

10. FIELD AND POOL, OR WILDCAT
Catclaw Draw Delaware

11. SEC., T., R., M., OR NEARBY
SURVEY OR AREA

Sec. 15-T21S-R25E

12. COUNTY OR PARISH
Eddy

13. STATE
N.M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. TYPE OF WELL
OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR
Hanagan Petroleum Corporation

3. ADDRESS OF OPERATOR
P.O. Box 1737- Roswell, NM 88202-1737

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
Use also space 17 below.)

330' FSL & 1650' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3479' GR

3488 KB

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☒
☐
☐
☐
☐

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other) Spud

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

16. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and points pertinent to this work.)*

Spud 8:30 P.M. (9/22/89) w/Tinsley & Sons Rig #5, 12 1/4" hole.

T.D. 1714', ran 39 jts. 8 5/8" 24# J-55 csg. set @ 1714', cmt. w/1000 sx. Howco lite 2% CaCl 1/4# flocele 10# gilsonite + 250 sx. Prem. Plus 2% CaCl, plug down 7 AM (9/26/89), cmt. didn't circ., ran temp. survey top cement @ 300' fr. surf. - Cemented thru 1" tbg. 6 stages w/Prem. Plus 4% CaCl (total 185 sx) plus 90 gal. pea-gravel. Agreed to circ. cmt. on prod. csg.

T.D. 3130', ran 97 jts 5 1/2" 17# csg. set @ 3130' cmt. w/625 sx. (75% Prem. Plus 25% Pos A) 0.4% Halad 4, 0.3% CFR-3, 5# solt, plug down 10:40 AM (9/30/89), circ. out 100 sx. excess - both csg. cmt. jobs witnessed by Jim Amos. Prep. to attempt completion Delaware.

RECEIVED
OCT 10 9 17 AM '89

17. I hereby certify that the foregoing is true and correct

SIGNED Michael E. Hanagan TITLE President

DATE 10/4/89

(This space for Federal or State Office use)

APPROVED BY (ORIG. SGD.) DAVID R. GLASS TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY

CARLSBAD, NEW MEXICO *See Instructions on Reverse Side