Form 3160-5 (June 1990)

UNITED STATES DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT

N.M. O ons. Division

811 S. 1st Street FORM APPROVED Budget Bureau No. 1004-0135 Artesia, NM 88251 0-2 Signation and Serial No.

| SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill or to deepen or reentry to a different reservoir. Use "APPLICATION FOR PERMIT-" for such proposals | | NMNM 83581 |
|--|--|---|
| | | 6. If Indian, Allottee or Tribe Name |
| SUBMIT IN TRIPLICATE 1. Type of Well | | 7. If Unit or CA, Agreement Designation |
| Oil Gas Well Well Other | | 8. Well Name and No. |
| 2. Name of Operator | | Burton Flats 5 Federal #3 |
| Mewbourne Oil Company 3. Address and Telephone No. | | 9. API Well No. |
| PO Box 5270, Hobbs, New Mexico. 505-393-5905 | | 30-015-28347 |
| 4. Location of Well (Footage, Sec., T., R., M., or Survey Description) | | 10. Field and Pool, or Exploratory Area |
| 1650' FSL & 1980' FWL. Sec-5 T-20S R-28E | | Angel Ranch Morrow 11. County or Parish, State |
| 12. CHECK APPROPRIATE BOX(s) | FO INDICATE NATURE OF NOTICE REPORT | Eddy, NM |
| TYPE OF SUBMISSION | FO INDICATE NATURE OF NOTICE, REPORT, O | DR OTHER DATA |
| | TYPE OF ACTION | |
| Notice of Intent | Abandonment | Change of Plans |
| Subsequent Report | Recompletion Plugging Back | New Construction |
| | Casing Repair | |
| Final Abandonment Notice | | |
| | X Other Test, Squeeze Cisco & Reopen Morrow | Dispose Water |
| | | (Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.) |
| 13. Describe Proposed or Completed Operations (Clearly state directionally drilled, give subsurface locations and measure Well producing in Morrow @ 10822-9 7-07-00Set CIBP @ 10785'. Dump 35' cemer 7-08-00Perforate Cisco Formation @ 9559-9 7-13-00Acidize Cisco perfs w/ 3000 gals 20% 7-21-00ReAcidize Cisco perfs w/ 15000 gals 7-28-00Ran tbg & rods. Put well on pump for 8-24-00POOH w/ production equipment. Squ 8-26-00Drilled out cement to 9675'. Test sque 8-29-00Drill out cement & CIBP @ 10785'. Ci 8-30-00Ran 2 3/8 tbg to 10806'. Put Morrow | 582 w/ 2 SPF, 47 Holes. Ran tbg & test for production. 6 HCL & Ball Sealers. Swab test. 20% RHCL. Swab test. test. leeze Cisco perfs @ 9559-9582' w/ 250 sks 'H'. leezed perfs to 1000 psi/30 mins. OK. lean out to 10937'. back on production. ACCEPTI | of starting of proposed work well is work. OCT 2000 RECEIVED OCD - ARTESIA TOPESSE SELECTED 1 2 2000 |
| 14. I hereby certify that the foregoing is true and correct Signed | Title N.M. Young | Date 09/29/00 |
| (This space for Federal or State office use) | | |
| Approved by Conditions of approval, if any: | Title | Date |