

BOGLE FLATS UNIT #13

03/02/96

TMD: 3490 TVD: 0 PBTMD: 0 PBTVD: 0
05:00 06:00 02A A DRILLING 2970 TO 3025
06:00 06:15 07A RIG SERVICE
06:15 21:00 02A A DRILLING 3025 TO 3274
21:00 21:15 10A SURVEYS 1 DEG AT 3233
21:15 05:00 02A A DRILLING 3233 TO 3490

03/03/96

TMD: 3980 TVD: 0 PBTMD: 0 PBTVD: 0
05:00 06:00 02A A DRILLING 3490 TO 3500
06:00 06:15 07A RIG SERVICE
06:15 17:00 02A A DRILLING 3500 TI 3739
17:00 17:30 10A SURVEYS 1 DEG AT 3699
17:30 17:45 02A A DRILLING 3739 TO 3749
17:45 18:00 10A SURVEYS 1 DEG AT 3729
18:00 05:00 02A A DRILLING 3749 TO 3980

03/04/96

TMD: 4420 TVD: 0 PBTMD: 0 PBTVD: 0
05:00 06:15 02A A DRILLING 3980 TO 3997
06:15 06:30 07A RIG SERVICE
06:30 20:00 02A A DRILLING 3997 TO 4265
20:00 20:30 10A SURVEYS 3/4 DEG AT 4225
20:30 05:00 02A A DRILLING 4265 TO 4420

03/05/96

TMD: 4900 TVD: 0 PBTMD: 0 PBTVD: 0
05:00 07:00 02A A DRILLING 4420 TO 4454
07:00 07:15 07A RIG SERVICE, FUNCTION TEST BOPS
07:15 22:30 02A A DRILLING 4454 TO 4766
22:30 23:00 10A SURVEYS 1 DEG AT 4744
23:00 05:00 02A A DRILLING 4766 TO 4900

03/06/96

TMD: 5361 TVD: 0 PBTMD: 0 PBTVD: 0
05:00 06:15 02A A DRILLING 4900 TO 4923
06:15 06:30 07A RIG SERVICE ; FUNCTION TEST BOPS
06:30 23:00 02A A DRILLING 4923 TO 5237
23:00 23:30 10A SURVEYS 1 DEG AT 5197
23:30 05:00 02A A DRILLING 5237 TO 5361

03/07/96

TMD: 5817 TVD: 0 PBTMD: 0 PBTVD: 0
05:00 06:45 02A A DRILLING 5361 TO 5400
06:45 12:00 06A A TRIPPING FOR BIT/ SURVEY/ LD STABLIZERS
12:00 12:15 03A A REAMING 50 TO BOTTOM
12:15 05:00 02A A DRILLING 5400 TO 5817