

LOWE STATE #304/03/98

TMD: 9379 TVD: 0 PBTMD: 0 PBTVD: 0
 05:00 07:00 02A A DRILLING 9230'-9244' (14')
 07:00 14:15 06A A TRIPPING FOR NEW BIT / SURVEY 2.0 DEG-9244'
 14:15 15:15 03A A REAMING 120' TO BOTTOM
 15:15 05:00 02A A DRILLING 9244'-9379' (135') W/ NO PROBLEMS

04/04/98

TMD: 9600 TVD: 0 PBTMD: 0 PBTVD: 0
 05:00 05:00 02A A DRILLING 9379-9600 (221')

04/05/98

TMD: 9722 TVD: 0 PBTMD: 0 PBTVD: 0
 05:00 02:00 02A A DRILLING 9600-9722 (122') PENERATION RATE
 DOWN TO 2'/HR / OK BY ROY TO RUN LOGS
 02:00 03:00 26A OTHER TIME CHANGE
 03:00 05:00 05A A CIRC & COND MUD

04/06/98

TMD: 9736 TVD: 0 PBTMD: 0 PBTVD: 0
 05:00 05:45 10A SURVEYS 2.0 DEG-9722'
 05:45 09:00 06A C TRIPPING OUT OF HOLE FOR LOGS/ SLM 9736'
 09:00 17:30 11A A RU SCHLUMBERGER/ RAN PLATFORM EXPRESS LOG AN
 RFT/ LOGGERS TD 9736'
 17:30 20:30 06A B TRIPPING IN HOLE
 20:30 23:30 05A A CIRC & COND MUD
 23:30 00:00 06A B TRIPPING PULL BIT UP INTO CSG @ 8100'
 00:00 05:00 24B A WAITING ON ORDERS

04/07/98

TMD: 9736 TVD: 0 PBTMD: 8098 PBTVD: 0
 05:00 09:00 24B A WAITING ON ORDERS
 09:00 09:30 06A B TRIPPING IN HOLE TO BOTTOM
 09:30 10:30 05A A CIRC & COND MUD
 10:30 13:15 06A B TRIPPING OUT OF HOLE TO DC
 13:15 14:30 17A PLUG BACK / RU LAY DOWN MACHINE /LD 27 DC
 14:30 18:45 17A PLUG BACK / TIH W/ 3 1/2" DP OPEN ENDED TO
 9350'
 18:45 19:15 17A PLUG BACK / RU B-J SERVICES / SPOT 25 SXS
 C + 5/10% FL-25 /14.8 PPG / 1.32 YLD
 BOTTOM PLUG 9350'-TOP 9240' ACROSS TOP MORRO
 FORMATION /RD B-J SERVICES
 19:15 20:15 17A PLUG BACK / LD 37 JTS DP /END AT 8177'
 20:15 21:00 17A PLUG BACK / RU B-J /DISPLACED CSG W/1% KCL
 WATER /RD B-J
 21:00 02:00 17A PLUG BACK / LDDP
 02:00 05:00 17A PLUG BACK / RU ROTARY WL /SET CIBP @ 8133'
 DUMP 35' CMT ON TOP /PBTMD 8098'