1), OF COPIES RECEIVED			Form C-103
DISTRIBUTION			Supersedes Old C-102 and C-103
SANTA FE		NEW MEXICO OIL CONSERVATION COMMISSION	Effective 1-1-65
FILE		RECEIVES	
U.S.G.S.		RECEIVED	State Fee XX
CAND OFFICE OPERATOR	-		5, State Cil & Gas Lease No.
O' EKATOK	<i>i</i>	AUG 1 2 1975	
(DO NOT USE THIS FORM	SUNDI	Y NOTICES AND REPORTS ON WELLS POSALS TO DRILL OR TO DEEPEN OF PLUG BACK TO A DIFFE TO OIR. ION FOR PERMIT - (FORM C-101) FOR SUCH PROPOSALS.	
1.		ARTESIA. OFFICE	7. Unit Agreement Name
WELL XX WELL		OTHER-	
2. Name of Operator			8. Form or Lease Name
I. W. Lovelady 3. Address of Operator			L. M. Ferguson
	6 · M	dland, Texas 79701	1
4. Location of Well	0, 11	dimin, reads 17701	10. Field and Pool, or Wildcat
		980 FEET FROM THE South LINE AND 660 FEET FROM	Indian Draw(Deleware)
UNII LEITEF		FEET FROM THE LINE ANDFEET FROM	
THE <u>East</u> LINE	E, SECT	ON 24 TOWNSHIP 22-S RANGE 27-E NMPM	
	1111	15. Elevation (Show whether DF, RT, GR, etc.)	12. County
	7777.	3045.9 GR	Eddy ()
Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE	OFI	SUBSEQUENT SUBSEQUENT	T REPORT OF:
			
PERFORM REMEDIAL WORK		PLUG AND ABANDON REMEDIAL WORK	ALTERING CASING
TEMPORARILY ABANDON		COMMENCE DRILLING OPNS.	PLUG AND ABANDONMENT
PULL OR ALTER CASING		CHANGE PLANS AND CASING TEST AND CEMENT JQB	Spud XX
OTH ER		CTHER	
17. Describe Proposed of Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.			
Spudded @ 1;45 A.M. 8/3/75. Drilled 11" hole to 413'. Ran 12 Jts. new & used 8-5/8" 24#, J-55, 8rd thd, Range 3 Csg. Cemented @ 413' W/175 sks. (206.5 cu ft.) Halliburton Inco Cement W/ 2% Calcium Chloride. Complete @ 4:00 A.M. 8/4/75. The temperature of the slurry @ mixing time was approximately 80° F. The minimum formation temperature expected is 65° F. W.O.C. 12 Hrs. & tested casing, B.O.P. & cement job to 800# for 30 mimutes. Test O.X. Halliburton's estimate of the compressive strength of the cement @ this time was 565 PSI. Change of plans - Will drill 7-7/8" hole to total depth instead of 6-1/2" or 6-3/4" as shown on Form C-101			
16. I hereby certify that the info	ermatio	above is true and complete to the best of my knowledge and belief. Production Superintender	nt _{DATE} 8/11/75
For Re W. a.	cord	——————————————————————————————————————	AUG 12 1975