

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE	/	
FILE	/	✓
U.S.G.S.		
LAND OFFICE		
OPERATOR	/	

NEW MEXICO OIL CONSERVATION COMMISSION

JAN 12 1978

O. C. C.

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.

SUNDY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	7. Unit Agreement Name Willow Lake
2. Name of Operator Aminoil USA, Inc. ✓	8. Farm or Lease Name Willow Lake Unit
3. Address of Operator 1600 Western United Life Bldg. Midland, TX 79701	9. Well No. 3
4. Location of Well UNIT LETTER <u>K</u> , <u>1940</u> FEET FROM THE <u>West</u> LINE AND <u>1940</u> FEET FROM THE <u>South</u> LINE, SECTION <u>15</u> TOWNSHIP <u>24S</u> RANGE <u>28E</u> NMPM.	10. Field and Pool, or Wildcat Undes Malaga Morrow
15. Elevation (Show whether DF, RT, GR, etc.) 3007GL	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12-28-77 Spudded well at 3:00 P.M.

1-1-78 Ran 15 jts. 13 3/8 54.5 K-55 STCcsg. Set at 640'. Cemented with 450 SKS Trinity Lite weight with 2% CaCl₂ followed by 200 SKS Cl. "C" with 2% CaCl₂. Circulated 40 sks. good cement.

1-3-78 Tested BOP stack to 5000 psi - OK. Tested casing to 1000 psi - OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. E. Stauffer *R. E. Stauffer* TITLE Sr. Drilling Engineer DATE January 11, 1978

APPROVED BY W. A. Grasse *W. A. Grasse* TITLE SUPERVISOR, DISTRICT II DATE JAN 13 1978

CONDITIONS OF APPROVAL, IF ANY: