

4-5-79 - 4-10-79 Swabbing and testing.
4-11-79 RU Western Co. and Nowsco. Pumped 10,000 SCF of N₂ pad and 44
BBLs 7 1/2% acid with 1000 SCF/BBL.
4-12-79 Reran packer and vent assembly on 377 joints of 2 7/8" tubing
and set packer at 11,908'. ND BOP and NU wellhead. Flowing
gas and water.
4-13-79 - 4-16-79 Continue flowing gas and water.
4-16-79 SI at 5:30 pm.
4-17-79 - 4-19-79 SI