

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-77

|                        |   |
|------------------------|---|
| NO. OF COPIES RECEIVED |   |
| DISTRIBUTION           |   |
| SANTA FE               | ✓ |
| FILE                   | ✓ |
| U.S.G.S.               |   |
| LAND OFFICE            | ✓ |
| OPERATOR               | ✓ |

5a. Indicate Type of Lease  
State ☒ Fee ☐

5. State Oil & Gas Lease No.

L-6383

7. Unit Agreement Name

8. Farm or Lease Name

State GO

9. Well No.

10. Field and Pool, or Wildcat

Unit Eddy Delaware

12. County

Eddy

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT DEPTH. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. Name of Operator  
AMOCO PRODUCTION COMPANY

3. Address of Operator  
P. O. BOX 68 HOBBS, NEW MEXICO 88240

4. Location of Well  
UNIT LETTER E 1980 FEET FROM THE North LINE AND 860 FEET FROM THE West LINE, SECTION 2 TOWNSHIP 23-S RANGE 28-E NMPM.

RECEIVED BY  
DEC 31 1985  
O. C. D.  
ARTESIA, OFFICE

15. Elevation (Show whether DF, RT, GR, etc.)

3008.5' GL

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOB ☐

OTHER Recompletion ☒

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MISU 12-9-85. Ran 7 7/8" CIBP and set at 6300'. Capped CIBP w/ 35' class C neat cement. Pressure tested casing 1000 psi - 30 mins - ok. Perforated 6062'-6126' w/ 4 SPF. Ran treating packer and set at 5901'. Acidized with 500 gals 7 1/2% NEFE HCl. Fractured w/ 7560 gals gelled FL, 10,600 \* 12/20 Ottawa sand. Released packer and PDH. Cleaned out sand from 6091'-6265'. RTH w/ rods, pump, and tubing. Tubing landed at 6152'. MOSU 12-18-85 and pump tested. Operations completed 12-29-85.

Post ID-2  
1-3-86  
P&H BS

0+5 NMOCD-A1-JRB 1-FJN 1-CMH 1-Sun

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles M. Herring

TITLE ADMINISTRATIVE ANALYST (SG)

DATE 12/30/85

Original Signed By  
Les A. Clement

APPROVED BY Supervisor District II

TITLE

DATE DEC 31 1985

CONDITIONS OF APPROVAL, IF ANY: