

Pogo Producing Company
MAW State No. 1
Eddy County, New Mexico
Page 2

Form C-103
Dated July 10, 1981

7/02/81: Drill cmt in 5" liner 12634'-12844'
7/03/81: Displace mud with pkr fluid consisting of 10 ppg brine + 3% KCL and 0.75% RFD 134.
Test liner to 2650 psi for 30 min, OK. LD DP & DC. Pull BOP, MU Christmas Tree.
Clean and jet pits.
7/04/81: Clean cellar and pits. Rig released 12:00 noon MST 7-03-81.