

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TR...
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON RECEIVED

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐	Nov 30 11 43 AM '90	5. LEASE DESIGNATION AND SERIAL NO. NM 27919
2. NAME OF OPERATOR Enron Oil & Gas Company	CARL ROE AREA ERS	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR P. O. Box 2267, Midland, Texas 79702	RECEIVED DEC 7 '90 O. C. D.	7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 710' FNL & 2210' FWL	14. PERMIT NO. API 30-015-26453	8. FARM OR LEASE NAME Federal 24 Com.
15. ELEVATIONS (Show whether DI, RT, GR, etc.) 2968.7' GR	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 24, T24S, R28E	9. WELL NO. 1
	12. COUNTY OR PARISH Eddy	10. FIELD AND POOL, OR WILDCAT Willow Lake (Atoka)
	13. STATE NM	

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETION ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐
REPAIR WELL ☐	CHANGE PLANS ☐
(Other) ☐	

SUBSEQUENT REPORT OF: 10/30/90

WATER SHUT-OFF ☐	REPAIRING WELL ☐
FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☐
(Other) Casing test & cement job	XX

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting and proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

11-6-90 - Set 10,265' of 7" 26# N-80, SS-95 & S-95 LT&C casing.

Cemented with 1100 sx 50:50 poz H + 2% gel, .3% D112-FLA, .2% dispersant & .2% D-46 defoamer.

WOC - 27-3/4 hr. 15 min pressure tested to 2500#, OK.

11-22-90 - Set 4-1/2" liner @ 12,122'. Top of Liner @ 9945'. (4-1/2" 15.10# P110 FL4S)

Cemented with 300 sx C1 H w/2 gps gas block + .05 gas antifoam + .2% retarder + .1 gal/sx dispersant; pumped 30 bbls CW 100 wash ahead of cement.

WOC - 20 hours. 15 minutes pressure tested to 2000#, OK.

I hereby certify that the foregoing is true and correct

SIGNED Betty Gilson TITLE Regulatory Analyst

DATE 11/29/90

(This space for Federal or State office use)

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____

DATE _____

*See Instructions on Reverse Side