

PAGE START DATE: 7/28/94
PAGE START TIME: 9: 9: 0
DATA FILE: 4

DELTA TIME HRS	DEPTH FEET	TEMPERATURE 'F	COMMENTS
0.000	20.00	86.00	
1.083	3060.00	91.25	BREAK
1.117	3230.00	94.00	
1.167	3500.00	93.50	
1.200	3681.00	95.75	
1.217	3779.00	95.50	
1.283	4161.00	98.75	
1.333	4438.00	99.50	
1.367	4630.00	102.00	
1.383	4721.00	115.00	
1.392	4760.00	114.50	
1.400	4810.00	115.25	
1.408	4855.00	107.25	
1.417	4900.00	115.00	
1.425	4946.00	114.25	
1.433	4992.00	115.25	
1.467	5178.00	114.00	
1.483	5276.00	116.75	
1.500	5361.00	115.50	
1.508	5402.00	120.50	
1.517	5443.00	119.50	
1.533	5529.00	121.00	
1.542	5572.00	116.75	
1.550	5615.00	120.00	
1.583	5790.00	116.00	
1.600	5880.00	119.75	
1.617	5972.00	118.50	
1.633	6062.00	121.25	
1.642	6107.00	120.00	
1.650	6156.00	122.00	
1.667	6248.00	125.50	
1.675	6294.00	125.00	
1.692	6390.00	130.75	
1.717	6536.00	123.75	
1.725	6583.00	128.50	
1.733	6630.00	126.50	
1.750	6731.00	130.50	
1.767	6830.00	126.00	
1.783	6932.00	133.00	
1.800	7034.00	127.50	
1.817	7068.00	143.00	M.D.R.

DATE AND TIME CEMENT JOB COMPLETE:

JULY 27, 1994 @ 8:30 P.M.

DATE AND TIME SURVEY MADE:

JULY 28, 1994 @ 9:00 A.M.

AMOUNT AND TYPE OF CEMENT USED:

330 SACKS OF HALLIBURTON LIGHT WEIGHT, 3#
SALT, 1/4# FLOSEAL; 500 SACKS 50:50 POSMIX, 3#
KCL, 3# SALT, 3/4% HALAD 325 RUN THROUGH D.V.
TOOL AT 7205', 7" PIPE IN A 8 1/2" HOLE.

DEPTH MEASURED FROM:

GROUND LEVEL