

11/16/94: Finish NU BOP. PU BHA and TIH. Test BOP, manifold, & casing
to 1500 psi, ok. WOC total of 12 hours. Resume drilling operations.