



CEMENT JOB REPORT

CUSTOMER Bass Enterprises Production C				DATE 05-MAR-00		F.R. # 172810735		SERV. SUPV. Donald Garcia							
LEASE & WELL NAME JAMES RANCH UNIT #32 - API 3001530830000				LOCATION SEC-36 T-22S R-30E				COUNTY-PARISH-BLOCK Eddy New Mexico							
DISTRICT Artesia				DRILLING CONTRACTOR RIG # WEK#1				TYPE OF JOB Intermediate							
SIZE & TYPE OF PLUGS				LIST-CSG-HARDWARE				PHYSICAL SLURRY PROPERTIES							
Cement Plug, Rubber, Top 8-5/8 in				Float Shoe 8-5/8 - 8rd				SLURRY WGT PPG	SLURRY YLD FT ³	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER		
				Float Collar, Al Flap, 8-5/8 - 8rd											
MATERIALS FURNISHED BY BJ															
710 SKS C=50:50:10+5%SALT								12.09	2.24	12.59	283.2	212.79			
250 SKS C +1%CACL2								14.8	1.34	6.34	59.6	37.70			
Available Mix Water 600 Bbl. Available Displ. Fluid 300 Bbl.												TOTAL		342.8	250.49
HOLE			TBG-CSG-D.P.					COLLAR DEPTHS							
SIZE	% EXCESS	DEPTH	SIZE	WGT.	TYPE	DEPTH	GRADE	SHOE	FLOAT	STAGE					
11		3854	8.625	32	CSG	3862	K-55	3862	3771						
LAST CASING				PKR-CMT RET-BR PL-LINER			PERF. DEPTH		TOP CONN		WELL FLUID				
SIZE	WGT	TYPE	DEPTH	BRAND & TYPE		DEPTH	TOP	BTM	SIZE	THREAD	TYPE	WGT.			
									8.625	8 RD.	BRINE	10.2			
DISPL. VOLUME			DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI		MAX CSG PSI		MIX WATER SOURCE			
VOLUME	UCM	TYPE	WGT.	BUMP PLUG	TO REV.	SG. PSI	RATED	Operator	RATED	Operator					
229.6	BBLS											RIG			
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING:															
PRESSURE/RATE DETAIL							EXPLANATION								
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW ☒ CO. REP. ☒									
	PIPE	ANNULUS				TEST LINES 3500 PSI									
						CIRCULATING WELL - RIG ☒ BJ ☐									
19:14						EQUIP. & CREW ON LOC									
15:15						SAFETY MEETING									
18:14	3500					TEST PUMPS									
19:20	300		4	20	H2O	PUMP SPACER									
19:26	400		6	283	CMT.	PUMP LEAD CMT.									
20:39	400		6	59	CMT.	PUMP TAIL CMT.									
20:51						DROP TOP PLUG									
20:55	1200		9	229.5	H2O	DISP.									
21:23	1900					PLUG BUMPED(FLOAT HELD){CIR.120 SKS CMT.}									
21:45						CREW & EQUIP. RELEASED									
						THANK YOU DON & CREW									
BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL.CMT RETURNS/ REVERSED	TOTAL BBL. PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	SERV. SUPV.								
☒ Y ☐ N	1900	☒ Y ☐ N	47.8	591.5	0	☒ Y ☐ N									