

Saragossa 16 State 2

4-27-01 Perf'd the Strawn as follows:

10,611 - 10,624, 10,638 - 10,656
10,672 - 10,688, 10,698 - 10,712

5-4-01 Acid Job with 7000 gal 15% NeFe
(10,611 - 10,712)

5-14-01 Frac with 10,500 gal 20% XLA3 acid, 7500 gal 20% gelled acid
80 tons CO₂, 900 gal 2% KCL water (flush) with 100 ball sealers and
9000# 100 mesh sand. (10,611 - 10,712)

5-27-01 Added more Strawn perms.

10,420 - 10,430, 10,438 - 10,448
10,456 - 10,464, 10,488 - 10,498

5-29-01 Acid frac with a total of 3000 gal 20% NeFe spearhead acid, 9985
gal 20% gelled acid, 15015 gal 20% gelled XLAIII acid, 5000 gal CO₂ pad,
also 400 ball sealers & 11,700# 100 mesh sand for diverters.
(10,420 - 10,498)