



CEMENT JOB REPORT

CUSTOMER Oxy RSA 2001		DATE 28-NOV-01		F.R. # 272110443		SERV. SUPV. Corey Rogers	
LEASE & WELL NAME BOO STATE #1 - API 30015315080000		LOCATION SEC 9-T 23S-R 26E		COUNTY-PARISH-BLOCK Eddy New Mexico			
DISTRICT Artesia		DRILLING CONTRACTOR RIG # UTI(PATTERSON)3008		TYPE OF JOB Intermediate			
SIZE & TYPE OF PLUGS		LIST-CEG-HARDWARE		PHYSICAL SLURRY PROPERTIES			
Cement Plug, Rubber, Top 9-5/8 In		Float Collar, Pop Valve, 9-5/8 - 8rd Float Shoe/Poppet Valve 9-5/8 - 8rd		SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT ³	WATER GPG
							PUMP TIME HR:MIN
							BDI SLURRY
							BDI MIX WATER
MATERIALS FURNISHED BY BJ							
35.65:8(C)+1%CACL2+SHLCM-1				811	12.7	1.87	9.55
C+1%CACL				200	14.8	1.34	6.35
FW				0	8.34	1	8.34
Available Mix Water 850 Bbl.				Available C/Seg. Fluid 500 Bbl.		TOTAL	
						317 214.11	
HOLE		TBG-CSG-D.P.				COLLAR DEPTHS	
SIZE	% EXCESS	DEPTH	SIZE	WGT.	TYPE	DEPTH	GRADE
12.25	0	2829	9.625	36	CSG	2830	K-55
						2830	2785.34
						0	
LAST CASING		FOR-CMT RET-ER PL-LINER		PERF. DEPTH		TOP CONN.	
SIZE	WGT.	TYPE	DEPTH	BRAND & TYPE	DEPTH	TOP	BTM
13.375	48	CSG	705	NO PACKER	0	0	0
						9.625	8 RD
						WATER BASED MUD	
						10	
DISPL. VOLUME		DISPL. FLUID		CAL. PSI		CAL. MAX PSI	
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SG. PSI	OP. MAX
215	BBLs	FW	8.34	688	0	0	0
						0	0
						0	0
						3520	2000
						RIG	
EXPLANATION: TROUBLE SETTING TOOL RUNNING CSG, ETC. PRIOR TO CEMENTING:							
NONE							
PRESSURE/RATE DETAIL				EXPLANATION			
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	BDI FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW ☒ CO. REP. ☐	
	PIPE	ANNULUS				TEST LINES 3000 PSI	
						CIRCULATING WELL - RIG ☒ BJ ☒	
08:40	230	0	5	10 FW	FRESH WATER AHEAD		
08:42	720	0	6.5	270 12.7	LEAD CEMENT SLURRY		
08:12	480	0	6.5	47 14.8	TAIL CEMENT SLURRY		
08:19	0	0	0	00	DROP PLUG		
09:20	660	0	11.5	205 FW	FRESH WATER DISPLACEMENT (840 PSI-1120 PSI=AVG.880 PSI)		
09:43	840	0	3	10 FW	DECREASE DISPLACEMENT RATE		
09:45	1120	0	0	00	BUMP PLUG		
09:46	0	0	0	00	CHECK FLOAT-FLOAT HELD		
00:00	0	0	0	00	CIRCULATED 135 SKS CEMENT(45 BBLs)		
00:00	0	0	0	00	THANKS CORY & CREW!		
BUMPED PLUG		PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BELCON T RETURN/REVERSED	TOTAL BBL. PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT
☒ Y	N	930	☒ Y	N	45	317	0
						SERV. SUPV. <i>Corey Rogers</i>	

n/mocid