

CORRAL DRAW UT #1

5/8 (128) 13,699 ND lm & sd, 8½" hole, 13.0-46-9.0.
 finish running DP to 12,339, pumped off gas, Dia-Log ran
 1-5/8 OD CO pipe, CO inside of fish to 12,489, pull CO
 pipe, ran spud bars, CO to 12,976, ran free pt & string
 shot, DP 100% stuck @ 12,870, BO DP @ 12,837, now POH.

CORRAL DRAW UT #1

5/9 (129) 13,699 ND lm & sd, 8½" hole, 13.0-47-9.0.
 finish POH, rec 16 jts 497' 4½ DP, ran 8-3/8 x 7-5/8 WO
 mill on 12 jts 7-5/8 WP, BS, jars, 6 - 6½ DC's and 4½ DP,
 WO fish from 12,837-13,227, circ 3 hrs, now POH w/ WP.

CORRAL DRAW UT #1

5/10 (130) 13,699 ND lm & sd, 8½" hole, 13.0-48-8.8.
 finish POH w/ WP, ran screw in sub on jars, 6 - 6½ DC's
 & 4½ DP to 12,837, pumped off gas, screwed into fish, jarred
 fish loose in 1/2 hr, now POH w/ fish.

CORRAL DRAW UT #1

5/11 (131) 13,699 ND lm & sd, 8½" hole, 13.0-48-8.8.
 finish POH, rec all fish, LD all fishing tools, CO &
 unplug fish, ran bit, DC's & 25 stands of DP in hole
 plugged, POH, unplug DC's & bit, now running bit, DC's &
 DP in hole running rabbit thru all DC's & DP.

5/12 (132) 13,699 ND lm & sd, 8½" hole, 12.9-44-9.0.
 finish running bit to 13,564, circ & wash to 13,606, closed
 BOP to circ off gas for 1 hr, drlg string stuck, have
 moved string 2' in 6 hrs, spotted 50 bbls oil containing
 50 gals pipelax thru bit, have pumped 30 bbls thru bit,
 moved drlg string 1' past 2 hrs.

5/13 (133) 13,699 ND lm & sd, 8½" hole, 13.0 to 12.8-43-9.0.
 let oil soak 5 add'l hrs, lost all movement, circ out oil,
 raised mud wt from 12.9 to 13.3#, lost 200 bbls mud, lowered
 mud wt to 13.0#, added LCM, mud now going in @ 13.0#, coming
 out @ 12.8, prep to run free pt & BO.

CORRAL DRAW UT #1

5/14 (134) 13,699 ND lm & sd, 8½" hole, 13.1-44-9.0.
 mixed & cond mud 3 hrs, Dia-Log ran free pt indicator,
 indicated DC's stuck @ 12,840, free @ 12,813, ran string
 shot, shot jets out of bit, ran string shot, BO @ 12,813,
 left 8½ bit, reamer, 2 DC's, stabilizer, 16 DC's, 4½
 Johnston jars & 6 DC's in hole, circ 2 hrs, POH w/ DP, ran
 screw in sub, 4½ Johnston jars, 6 - 6-1/8 DC's, accelerator
 sub & DP to 12,000, cont to run DP, prep to screw into fish.

CORRAL DRAW UT #1

5/15 (135) 13,699 ND lm & sd, 8½" hole, 13.0-44-9.0.
 finish running screw in sub to 12,813, screw into fish,
 broke circ thru bit, jarred fish loose in 30 min, pull
 bit to 11,100, circ off gas, finish POH, LD 12 DC's & 2
 sets of jars and accelerator sub, ran HTC J55 bit, reamer,
 2 DC's, stabilizer, 16 DC's on 4½ DP to 11,100, circ off
 gas, ran bit to 13,565, now cleaning out OH @ 13,645.