

CORRAL DRAW UNIT #2

off gas 3 hrs, WO fish from 12,664-12,791/1½ hrs, circ clean, Howco spotted 25 bbls oil containing 30 gals pipe lax @ 12,791, POH w/ WP, ran screw-in sub on fishing string, screwed into fish, jarred on fish 4 times, DiaLog now running free pt indicator.

5/12 (147) 13,128 ND 1m, 6½ hole, 15.4-51-10.8.  
DiaLog ran spud bars to bit, then ran free pt indicator, DC's stuck @ 12,814, free @ 12,784, BO DC's @ 12,784, pull 6 jts of DP, circ off gas 7 hrs, POH, rec 4 - 4-3/4 DC's, ran 6½ OD x 5-3/4 WO mill on 6 jts 6" WP, now GIH.

5/13 CORRAL DRAW UT #2 15.3-50-10.5.  
(148) 13,128 ND 1m, 6½ hole, NND,  
ran mill to 9500, rprd high clutch 5 hrs, ran mill to 12,784, circ off gas 2 hrs, WO fish from 12,784-12,965/4 hrs, circ clean, Howco spotted 20 BO containing 20 gals pipe lax around fish, now POH w/ WP.

5/14 CORRAL DRAW UT #2 15.3-50-10.4.  
(149) 13,128 ND 1m, 6½ hole,  
finish POH, ran screw-in sub on BS, jars, 4-3/4 DC's, accelerator sub & 3½ DP to 12,784, circ off gas 3 hrs, screwed into fish, jarred on fish 1 hr w/ no success, DiaLog ran sinker bars to 12,955, then ran free pt indicator, indicated DC's stuck @ 12,795, BO @ 12,784, POH, ran WO mill on 7 jts 6" WP on fishing string to 12,784, now pmpg off gas.

5/15 CORRAL DRAW UT #2 15.3-51-10.5.  
(150) 13,128 ND 1m, 6½ hole,  
circ off gas 3 hrs, WO DC's from 12,784-12,965/1½ hrs, milled on junk bskt 4 hrs, cut 6", spotted 25 bbls 15.4# Invermul mud containing 25 gals pipe lax around fish, POH w/ WP, ran screw-in sub, BS, jars, 4 - 4-3/4 DC's, accelerator sub, 10 - 4-3/4 DC's & 3½ DP to 12,784, now circ off gas past 1 hr.

5/16 CORRAL DRAW UT #2 15.3-50-10.8.  
(151) 13,128 ND 1m, 6½ hole, NND,  
circ off gas 2½ addl hrs, screw into fish @ 12,784, jarred 1 time, fish came loose, POH w/ fish, ran 6½ bit on 7 - 4-3/4 DC's, jars, 3 - 4-3/4 DC's, accel sub, 8 - 4-3/4 DC's & 3½ DP to 12,965, drill cmt to 13,063, cont to drill cmt.

5/17 CORRAL DRAW UT #2 15.3-50-10.5.  
(152) 13,128 ND 1m, 6½ hole, NND,  
drill cmt 13,063-13,128/1½ hrs, circ 4 hrs, spot 70 bbls 15.4# oil base mud on bottom, POH, ran 57 jts 5½ OD 20.0# X-line liner w/ BOT liner hanger w/ tie-back sleeve on 3½ DP, 100 stands of DP in hole, cont to run liner.

5/18 (153) 13,128 ND, WOC 5½ liner, finish running 5½ liner to 13,128, top of tie-back sleeve @ 10,760, lost circ on last 10 stands of DP, Howco pmpd 90 bbls mud w/ circ,