

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

RECEIVED BY P. O. BOX 2088
SANTA FE, NEW MEXICO 87501
MAR 13 1985
O. C. D.
ARTESIA, OFFICE

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. L-7017

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name Flower Draw Unit
2. Name of Operator Maddox Energy Corporation	8. Farm or Lease Name Flower Draw Unit
3. Address of Operator 1008 W. Pierce, Suite 2-A, Carlsbad, New Mexico 88220	9. Well No. 1
4. Location of Well UNIT LETTER G 1980 FEET FROM THE North LINE AND 1980 FEET FROM THE East LINE, SECTION 2 TOWNSHIP 26S RANGE 28E NMPM.	10. Field and Pool, or Wildcat S. Red Bluff-Bone Spring
15. Elevation (Show whether DF, RT, GR, etc.) 2974' GL	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASI <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER Plug back to Delaware Sands <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

2/1/85 - Set 9-5/8" Halliburton EZ-Drill CIBP @ 6303'. Pressure tested to 2200 psi, held OK. Dumped 35' cement cap on top of CIBP.
2/2/85 - Retest CIBP & cement cap to 1500 psia, held OK.

Post JD-2
3-22-85
P & H RS

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Rebecca A. Hughes TITLE Agent DATE 3/11/85

APPROVED BY Leslie A. Clements TITLE Supervisor District II DATE MAR 19 1985
CONDITIONS OF APPROVAL, IF ANY: