

Submit 3 Copies To Appropriate District  
Office  
District I  
1625 N. French Dr., Hobbs, NM 88240  
District II  
1301 W. Grand Ave., Artesia, NM 88210  
District III  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV  
1220 S. St. Francis Dr., Santa Fe, NM  
87505

State of New Mexico  
Energy, Minerals and Natural Resources

Form C-103  
Revised June 10, 2003

OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

WELL API NO. 30-045-31993
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Wayne Moore Com
8. Well Number 2S
9. OGRID Number 17729
10. Pool name or Wildcat Basin Fruitland Coal

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH  
PROPOSALS.)

1. Type of Well:  
Oil Well ☐ Gas Well ☒ Other

2. Name of Operator  
Four Star Oil & Gas Company

3. Address of Operator  
11111 S. Wilcrest Houston, Tx 77099

4. Well Location

Unit Letter I : 1975 feet from the South line and 1095 feet from the East line

Section 16 Township 31N Range 9W NMPM San Juan County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)  
6489' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Production casing set to 3449'. 1<sup>st</sup> stage of cement job commenced 01/08/04 with 480 cubic feet (220 sacks) 10 Litecrete cement.  
Stage tool set a 1785'.  
2<sup>nd</sup> stage of cement job commenced 01/09/04 with 578 cubic feet (265 sacks) 10 Litecrete cement.  
No returns. Top of cement 1650' determined by CBL.  
Pressure tested casing to 3,000 lbs. for 15 minutes and held.

*Casing is 5 1/2" 17# N80*

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Kenneth W. Jackson TITLE Regulatory Specialist DATE 4/15/04

Type or print name Kenneth W. Jackson E-mail address: Telephone No. 281.561.4991  
(This space for State use)

APPROVED BY Charles R. TITLE DEPUTY OIL & GAS INSPECTOR, DIST. IV DATE APR 15 2004  
Conditions of approval, if any: