

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

Sundry Notices and Reports on Wells

1. Type of Well

GAS

2. Name of Operator

**BURLINGTON
RESOURCES**

OIL & GAS COMPANY

3. Address & Phone No. of Operator

PO Box 4289, Farmington, NM 87499 (505) 326-9700

4. Location of Well, Footage, Sec., T, R, M

1500' FNL, 1650' FEL, Sec. 35, T-27-N, R-9-W, NMPM

5. Lease Number

SF-080117

6. If Indian, All. or
Tribe Name

7. Unit Agreement Name

Huerfanito Unit

8. Well Name & Number

Huerfanito Unit 98

9. API Well No.

30-045-11904

10. Field and Pool

Basin DK/Blanco MV

11. County and State

San Juan Co, NM

12. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA

Type of Submission

Type of Action

☐ Notice of Intent☐ Abandonment☐ Change of Plans☒ Subsequent Report☐ Recompletion☐ New Construction☐ Final Abandonment☐ Plugging Back☐ Non-Routine Fracturing☐ Casing Repair☐ Water Shut off☐ Altering Casing☐ Conversion to Injection☒ Other

13. Describe Proposed or Completed Operations

Burlington Resources did workover operations as per attached daily summary.

ACCEPTED FOR RECORD

APR 16 2004

FARMINGTON FIELD OFFICE

BY WMT

14. I hereby certify that the foregoing is true and correct.

Signed Frances Bend Title Regulatory Specialist Date 04/02/04
fsb

(This space for Federal or State Office use)

APPROVED BY _____ Title _____ Date _____

CONDITION OF APPROVAL, if any:

Title 18 U.S.C. Section 1001, makes it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

NMOCD

Friday, April 2, 20

--Logon--	--By Date--	--By Well--	--By AFE--	--By Rig--
--Printouts--	--Production Notes--	--Accountability--	--Safety--	
	--Other--	API Units		

[Export to Excel](#)

Operations Detail Report for: HUERFANITO UNIT #98

LOE WORK

Entire Well / All Events

Time Breakdown Summary

DAY	FROM	TO	HRS	DEPTH (ft)	PHASE	CODES	OPERATION
1 (LWK)	02/07/2004 05:30	06:30	1.00		PREWRK	SRIG a	N CREW TRAVEL TO LOC
1 (LWK)	02/06/2004 06:30	07:00	0.50		PREWRK	SAFE a	N HSM W/ 4 CREW , TOOL PUSHER AND BR CONSULTANT TOPIC- ROADING RIG ON SNOW PACKED & MUDDY ROADS
1 (LWK)	02/06/2004 07:00	09:00	2.00		RDMO	MIMO a	N RR TO LOC (BAD ROADS RIG CHAINED UP)
1 (LWK)	02/06/2004 09:00	11:00	2.00		PREWRK	WAIT a	T WAIT ON ANCHOR (MOTE TESTED 3 ANNCORS AND TAGGED THEM BUT FAILED TO LET ANYONE KNOW 1 ANCHOR WAS MISSING CALLED ELPASSO TO SPOT LINES, MOTE FOUND ANCHOR W/ METAL DETECTOR, TESTED - OK , (MOTE SUPER SAID HE WOULD HAVE WORD W/ FIRST TESTER ABOUT THE KIND OF JOB HE DID, AND NOT NOTIFYING ANYONE THERE WAS A PROBLEM)
1 (LWK)	02/06/2004 11:00	12:30	1.50		MIRU	RURD a	N MIRU/SU
1 (LWK)	02/06/2004 12:30	13:00	0.50		OBJECT	NUND a	N ND/HH
1 (LWK)	02/06/2004 13:00	13:30	0.50		OBJECT	PRES a	N P/T TBG (PUMP 25 BBLS WTR WOULD NOT TEST)
1 (LWK)	02/06/2004 13:30	14:30	1.00		OBJECT	TRIP a	N TOO H W/ RODS L/D PUMP 1- 8' X1" SANDSCREEN 1- 9' X 1" DIP TUBE 1- 2" X 1 1/4" X 10' X 14' RHAC PUMP 1- 1 1/4' X 25' K BAR 104- 3/4" X 25' MOLDED GUIDED RODS 157- 3/4" X 25' PLAIN RODS 3/4"X2', 3/4"X4', 3/4" X6' ROD SUBS 1 1/4" X 22' P/ROD W/ 1 1/2" X 10 P/R LINER FOUND 1 LESS ROD THAN REPORTED

1 (LWK)	02/06/2004 14:30	15:30	1.00		OBJECT	RURD a	N	CHNG HNDLNG EQUIP
1 (LWK)	02/06/2004 15:30	16:00	0.50		OBJECT	NUND a	N	ND/ WH
1 (LWK)	02/06/2004 16:00	16:30	0.50		OBJECT	KILL a	N	PUMP 40 BBLS TO KILL WELL
1 (LWK)	02/06/2004 16:30	17:00	0.50		FISH	STUK a	T S	PULL 55K ON DONUT , DID NOT COME FREE, RECHECK LOCK DOWNS, PULL 45K , DONUT STARTED MOVING, PULL TO 65K (BTM OF DONUT FLUSH W/ TOP OF FLANGE, SHUT DOWN AND REPORT TO BR OFFICE)
1 (LWK)	02/06/2004 17:00	17:30	0.50		FISH	SHDN a	T S	SWI /SDFN (FREE POINT MONDAY)
2 (LWK)	02/10/2004 05:30	06:30	1.00		PREWRK	SRIG a	N	CREW TRAVEL
2 (LWK)	02/09/2004 06:30	07:00	0.50		PREWRK	SAFE a	N	HSM W/ 4 CREW, W/L HANDS, F/T HAND AND BR CONSULTANT TOPIC- W/L SAFETY
2 (LWK)	02/09/2004 07:00	07:30	0.50		OBJECT	BLOW a	N	BWD SITP - 110 PSI SICP - 40 PSI
2 (LWK)	02/09/2004 07:30	08:00	0.50		FISH	RURD a	T S	R/U PUMP- KILL TBG
2 (LWK)	02/09/2004 08:00	08:30	0.50		FISH	KILL a	T S	PUMP 30 BBLS TO KILL WELL
2 (LWK)	02/09/2004 08:30	09:30	1.00		FISH	WIRE a	T S	R/U WIRELINE RIH W/ W L FREE P/T TBG, FREE @ 4150' (WLM) 4129' (DIMMS MEASUREMENT) NO MOVEMENT BELOW TAC, POOH
2 (LWK)	02/09/2004 09:30	10:00	0.50		FISH	PUMP a	T S	PUMP
2 (LWK)	02/09/2004 10:00	10:30	0.50		FISH	WIRE a	T S	RIH AND FIRE PREP SHOT 4130' - 4140' (WLM), POOH
2 (LWK)	02/09/2004 10:30	11:00	0.50		FISH	PUMP a	T S	PUMP
2 (LWK)	02/09/2004 11:00	11:30	0.50		FISH	WIRE a	T S	RIH W/ CHEM CUT , CUT TBG @ 4135' (WLM), OR 4114' (DIMMS), (LOCATE TAC W/ CCL, CUT 15' ABOVE TAC) POOH R/ D
2 (LWK)	02/09/2004 11:30	13:00	1.50		FISH	TRIP a	T F	TOOH L/D TBG FOUND 2' SPLIT @ JT # 126, EXTENSIVE ROD WEAR THROUGH OUT STRING, PREP SHOT CRACKED JT 5' ABOVE CUT, L/D 132 1/2 JTS TBG
2 (LWK)	02/09/2004 13:00	14:00	1.00		FISH	PULD a	T F	P/U FISHING TOOLS- BHFA CONSIST OF 4 11/16" OVERSHOT W/ 2 3/8" GRAPPLE , W/ 3' OVERSHOT EXTENSION, 3 1/8" BUMPER SUB, 3 1/8" HYDRAULIC JAR, 4- 3 1/8" DC'S, 3 1/8" INTENSIFIER (TOTAL LENGTH OF BHFA - 150.92')
2 (LWK)	02/09/2004 14:00	16:00	2.00		FISH	WAIT a	T V	DAWN TRUCKING LATE W/ TBG - SUPPOSED TO BE ON LOC @ 1400 HRS SHOWED UP @ 1600 HRS (SAID THEY HAD 1 HR WAIT TO LOAD @

							TUBO SCOPE)
2 (LWK)	02/09/2004 16:00	16:30	0.50		FISH	RURD a	T F MOVE TRLR W/ OLD TBG , SPOT TRLR W/ NEW TBG- (214JTS - 6729' COND- B , 2 3/8" J-55, 4.7#, EUE 8 RD TBG FROM BR STOCK) (SENT TO TOWN VIA DAWN TRUCKING - 131 JTS 2 3/8" PLUS 15' - 2 3/8" CUT OFF) TRUCK ON LOC @ 1600 HRS , OFF LOC @ 1645 HRS
2 (LWK)	02/09/2004 16:30	18:00	1.50		FISH	PULD a	T F TALLY , RABBIT, P/U, START/ TIH W/TBG
2 (LWK)	02/09/2004 18:00	18:30	0.50		FISH	SHDN a	N DRAIN PUMP AND LINES, SWI / SDFN
3 (LWK)	02/11/2004 05:30	06:30	1.00		PREWRK	SRIG a	N CREW TRAVEL
3 (LWK)	02/10/2004 06:30	07:00	0.50		PREWRK	SAFE a	N HSM W/ 4 CREW, F/T HAND AND BR CONSULTANT TOPIC- PU/ LD TBG AND F/TOOLS
3 (LWK)	02/10/2004 07:00	07:30	0.50		OBJECT	BLOW a	N BWD SICP- 150 PSI SITP- 150 PSI
3 (LWK)	02/10/2004 07:30	08:30	1.00		FISH	TRIP a	T F FIN TIH W/ F/ TOOLS
3 (LWK)	02/10/2004 08:30	09:00	0.50		FISH	FISH a	T F ENGAGE F/ TOOLS @ 4135' (WLM) JAR ON FISH @ 10K OVER STRING WT, PULL 4K OVER STRING WT, RLSE TBG ANCHOR, WKR PIPE, RLSE TAC, MOVE UP AND DOWN HOLE 15'
3 (LWK)	02/10/2004 09:00	10:00	1.00		FISH	TRIP a	T F TOO H
3 (LWK)	02/10/2004 10:00	10:30	0.50		FISH	KILL a	T F KILL WELL
3 (LWK)	02/10/2004 10:30	12:00	1.50		FISH	PULD a	T F L/D F/ TOOLS, AND 5 1/2" TAC, STAND COLLARS BACK
3 (LWK)	02/10/2004 12:00	13:00	1.00		FISH	PULD a	T F L/D 79 JTS TBG BELOW TAC TBG THAT CAME OUT OF WELL WAS NOT THE SAME AS IN TALLY OR WELL BORE REPORT OF 4/25/2002 TBG DESIGN THAT CAME OUT OF WELL IS 15' KB 132 JTS 2 3/8" EUE 8RD TBG 1- 2 3/8" X 5 1/2" TAC 78 JTS 2 3/8" EUE 8 RD TBG 1- 2 3/8" S/N 1- 2 3/8" X 6' PERF SUB 1- 2 3/8" X 10' PUP JT 1- 2 3/8" X 6' PUP JT 1 JT 2 3/8" EUE 8RD TBG 1- 2 3/8" TBG COUPLING 1- 2 3/8" PURGE VALVE
3 (LWK)	02/10/2004 13:00	13:30	0.50		FISH	PULD a	T F TIH , L/D COLLARS
3 (LWK)	02/10/2004 13:30	14:30	1.00		FISH	TRIP a	N TIH W/ STANDS
3 (LWK)	02/10/2004 14:30	16:00	1.50		OBJECT	TRIP a	N TIH W/ REST OF PROD STRING LAND WELL AS FOLLOWS; 212 JTS, SN/SA- 6575', PERF JT / SA- 6592'- 6598' , EOT/ SA- 6629' KB 15.00' 1- PURGE VALVE & TBG COUPLING .80' 1- JT 2 3/8" YELLOW 30.21' 1- 2 3/8" X 6' PERF SUB 6.08' 1- 2 3/8" X 10' PUP JT 10.06' 1- 2 3/8" X 6' PUP JT 6.10' 1- 2 3/8" S/N (1.780") 1.10' 211 JTS 2 3/8" YELLOW 6560.34' ----- (NEW

							STRING) TOTAL 6629.67'
3 (LWK)	02/10/2004 16:00	16:30	0.50		OBJECT	NUND a	ND/ NU
3 (LWK)	02/10/2004 16:30	17:00	0.50		PREWRK	RURD a	DRAIN PUMP AND LINES
3 (LWK)	02/10/2004 17:00	17:30	0.50		PREWRK	SHDN a	SWI/ SDFN
4 (LWK)	02/11/2004 06:30	07:30	1.00		PREWRK	SRIG a	CREW TRAVEL
4 (LWK)	02/11/2004 07:30	08:00	0.50		PREWRK	SAFE a	HSM W/ 4 CREW AND BR CONSULTANT TO[IC- ROD SAFETY
4 (LWK)	02/11/2004 08:00	09:00	1.00		OBJECT	RURD a	CHNG HANDLNG EQUIP, SURF TEST PUMP
4 (LWK)	02/11/2004 09:00	09:30	0.50		OBJECT	KILL a	PUMP 30 BBLS TO KILL WELL
4 (LWK)	02/11/2004 09:30	13:30	4.00		OBJECT	PULD a	TIH W/ RODS, (PU/LD RODS, CH/O ROD BOXES) AND NEW PUMP AS FOLLOWS 1- 3/4" X 8' S/S SAND SCREEN 1- 3/4" X 9' DIP TUBE 1- 2" X 1 1/4"X 10' X 14' RHAC PUMP 1- 1" X 1' SPRAL GUIDED LIFT SUB 1- 1 1/4" X 25' K- BAR 104- 3/4" X 25' MOLDED GUIDED RODS L/D 60- 3/4" X 25' PLAIN RODS AND REPLACED W/ 60- 3/4"X 25' M/G RODS (NEW) FOR A TOTAL OF 164- 3/4" X 25' M/G RODS 95- 3/4" X 25' PLAIN RODS 2- 3/4" X25' M/G RODS 3/4" X 2' ROD SUB 1 1/4" X 22' P/ ROD W/ 1 1/2" X 10' P/R LINER
4 (LWK)	02/11/2004 13:30	15:00	1.50		OBJECT	PRES a	P/T AND L/S TO 500 PSI (HELD) HAD TROUBLE W/ PR / LINER STUK TO P/ROD AND PACKING LEAKING , DISASEMBLED, L/O DID NOT HAVE ANY PACKING, WILL BRING SOME IN AM, PUMPED LONG ENOUGH TO TEST
4 (LWK)	02/11/2004 15:00	15:30	0.50		OBJECT	NUND a	N/U HH , SPECIALIST AND LEASE OPERATOR WERE ON LOCATION TO START UNIT, AND CHECK TAG- OK TO THEIR SPECS
4 (LWK)	02/11/2004 15:30	17:30	2.00		RDMO	RURD a	R/D DOWN RIG AND EQUIP AND CLEAN LOCATION TWO/ PROD & RLSE RIG @ 1730 HRS 2/11/2004 WELL SUMMARY AS FOLLOWS; RR TO LOC, WAIT ON ANCHOR, MIRU/SU, ND/HH, P/T TBG (PUMP 25 BBLS WTR WOULD NOT TEST) TOOH W/ RODS L/D PUMP, CHNG HNDLNG EQUIP, ND/ WH,PUMP 40 BBLS TO KILL WELL, PULL TO 65K (BTM OF DONUT FLUSH W/ TOP OF FLANGE, SHUT DOWN AND REPORT TO BR OFFICE). KILL WELL , F/PT @ 4150' (WLM) NO MOVE BELOW TAC, LOAD HOLE, RIH FIRE PREP SHOT@ 4130'- 4140' (WLM), RIH & C/C TBG, 15' ABOVE TAC, TOOH L/D TBG (2' SPLIT IN JT # 126) 132 1/2 JTS TOTAL, PU/MU F/TOOLS, SPOT TBG, START / TIH W/ TBG. FIN TIH, ENGAGE F/ TOOLS, WKR PIPE, RLSE TAC, MOVE UP/ DN HOLE, TOOH, L/D F/ TOOLS,AND 5 1/2"

[Global Intranet](#) | [Comments and Feedback](#) | [Legal Notice](#) | [Privacy Statement](#)