

Submit 3 Copies To Appropriate District Office

District I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Ave., Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM

87505

State of New Mexico  
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

Form C-103  
Revised June 10, 2003

<b>SUNDRY NOTICES AND REPORTS ON WELLS</b> (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-039-20683
1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input checked="" type="checkbox"/> Other		5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
2. Name of Operator ConocoPhillips Company		6. State Oil & Gas Lease No. E 2825-6
3. Address of Operator P.O. Box 2197, WL3-6054 Houston, Tx. 77252		7. Lease Name or Unit Agreement Name San Juan 28-7 Unit
4. Well Location Unit Letter I : 1570 feet from the South line and 1150 feet from the East line Section 16 Township 27N Range 7W NMPM County Rio Arriba		8. Well Number 171
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 6615'		9. OGRID Number 217817
		10. Pool name or Wildcat Blanco PC South

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☒

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

ConocoPhillips plugged and abandoned this well as per attached daily summary.



I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Chris Gustartis TITLE As Agent for ConocoPhillips DATE 05/13/2004

Type or print name Christina Gustartis E-mail address: christina.gustartis@conocophillips.com Telephone No. (832)486-2463

(This space for State use)

APPROVED BY H. Villanueva TITLE DEPUTY OIL & GAS INSPECTOR, DIST. 3 DATE JUN - 30 2004

Conditions of approval, if any:

6-30-04

## Daily Summary

API/UWI 300392068300	County RIO ARRIBA	State/Province NEW MEXICO	Surface Legal Location NMPM-27N-7W-16-I	N/S Dist. (ft) 1570.0	N/S Ref. S	E/W Dist. (ft) 1150.0	E/W Ref. E
Ground Elevation (ft) 6615.00	Spud Date 9/22/1973	Rig Release Date	Latitude (DMS) 36° 34' 13.224" N	Longitude (DMS) 107° 34' 29.64" W			

Start Date	Ops This Rot
9/30/2003 00:00	HELD SAFETY MEETING. MIRU. OPENED UP WELL. CSG PRESSURE 0 #. NDWH - NUBOP. TESTED BOP TO 250 # & 3000 #. BOTH PIPE & BLIND RAMS. HELD OK. RIH ON CHACRA SIDE W/ 2 1/4" MILL & 1 JT OF 2 1/4" WASH PIPE ON 1 1/4" MT DRILL PIPE. TAGGED @ 333'. EST CIRCULATION. DRILLED CEMENT FROM 333' TO 364'. POOH W/ MILL & DRILL PIPE. INSPECTED MILL NO WEAR. SWION
10/1/2003 00:00	HELD SAFETY MEETING. OPENED UP WELL. 2 7/8" CSG PRESSURE 0 #. RIH W/ 2 1/4" MILL & 1 JT OF 2 1/4" WASH PIPE ON 1 1/4 MT DRILL PIPE. TAGGED @ 480'. DRILLED FROM 480' TO 1277'. 797'. CIRCULATED HOLE CLEAN. POOH W/ MILL & DRILL PIPE. SWION.
10/2/2003 00:00	HELD SAFETY MEETING. OPENED UP WELL. CSG PRESSURE 0 #. RIH W/ 2 1/4" MILL ON 1 1/4" MT DRILL PIPE. TAGGED @ 310'. REAMED DOWN TO 1345. TAGGED UP @ 1345'. ATTEMPTED TO EAT CIRCULATION. PRESSURED UP TBG. TBG PLUGGED. POOH W/ MILL & DRILL PIPE. 6' OF FILL IN TBG. CLEANED OUT TBG. RIH W/ MILL & DRILL PIPE TO 1277'. DRILLED FROM 1277' TO 1499'. 222'. CIRCULATED HOLE CLEAN. PUH TO 1200'. SWION.
10/6/2003 00:00	HELD SAFETY MEETING. OPENED UP WELL. CSG PRESSURE 0 #. RIH W/ 2 1/4" MILL ON 1 1/4" MT DRILL PIPE. TAGGED @ 1499'. REAMED DOWN TO 2690'. DRILLED FROM 2690' TO 2818'. DRILLING HARD CEMENT ABOUT 30' PER HR. CIRCULATED HOLE CLEAN. POOH W/ 5 STANDS. SWION.
10/7/2003 00:00	HELD SAFETY MEETING. OPENED UP WELL. CSG PRESSURE 0 #. RIH W/ 2 1/4" MILL ON 1 1/4" MT DRILL PIPE. TAGGED @ 2818'. DRILLED FROM 2818' TO 3093'. DRILLING HARD CEMENT ABOUT 30' PER HR. CIRCULATED HOLE CLEAN. LAID 101 JTS OF 1 1/4" DRILL PIPE ON FLOAT. RIH W/ 1 1/4" TBG TO 656'. SWION.
10/8/2003 00:00	HELD SAFETY MEETING. OPENED UP WELL. CSG PRESSURE 0 #. RIH W/ 1 1/4" TBG. TAGGED @ 3093'. CIRCULATED HOLE CLEAN. PUMP CEMENT PLUG #1 W/ 30 SACKS OF 15.6 # CLASS B CEMENT FROM 3093' TO 1998'. WOC. RIH W/ 1 1/4" TBG. TAGGED TOC @ 1998'. POOH W/ TBG. PUMP CEMENT PLUG #2 W/ 72 SACKS OF 15.6 # CLASS B CEMENT FROM 990' TO SURFACE. SQUEEZED CHACRA LOCK UP @ 1500 #. SWION.
10/9/2003 00:00	HELD SAFETY MEETING. NDBOP. CUT OFF WELLHEAD BELOW GROUND. INSTALL P&A MARKER. PUMP CEMENT PLUG #3 W/ 88 SACKS OF 15.6 # CLASS B CEMENT DOWN 9 5/8" CSG TO SURFACE. RDMO. FINAL REPORT.