

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

RECEIVED

Sundry Notices and Reports on Wells

2004 MAY -4 AM 10:21

1. Type of Well
GAS

070 Farmington, NM

5. Lease Number
NMSF-078459-B
6. If Indian, All. or
Tribe Name

2. Name of Operator

**BURLINGTON
RESOURCES**

OIL & GAS COMPANY

7. Unit Agreement Name

3. Address & Phone No. of Operator

PO Box 4289, Farmington, NM 87499 (505) 326-9700

8. Well Name & Number
Allison Unit #103S

9. API Well No.
30-045-31337

4. Location of Well, Footage, Sec., T, R, M

1225' FSL, 1270' FEL, Sec.10, T32N, R7W, NMPM

10. Field and Pool
Basin Fruitland Coal

11. County and State
San Juan Co, NM

12. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA

Type of Submission

Type of Action

☐ Notice of Intent

☐ Abandonment

☐ Change of Plans

☒ Subsequent Report

☐ Recompletion

☐ New Construction

☐ Final Abandonment

☐ Plugging Back

☐ Non-Routine Fracturing

☐ Casing Repair

☐ Water Shut off

☐ Altering Casing

☐ Conversion to Injection

☒ Other - Cavitated and set liner

13. Describe Proposed or Completed Operations

Burlington Resources cavitated and set the liner as per attached operations summary.



ACCEPTED FOR RECORD

JUN 01 2004

FARMINGTON FIELD OFFICE
BY MKT

14. I hereby certify that the foregoing is true and correct.

Signed Tammy Wimsatt Title Regulatory Specialist Date 5/5/2004

(This space for Federal or State Office use)

APPROVED BY _____ Title _____ Date _____

CONDITION OF APPROVAL, if any:

Title 18 U.S.C. Section 1001, makes it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

NMOCD

Operations Summary Report

Legal Well Name: ALLISON UNIT #103S
 Common Well Name: ALLISON UNIT #103S
 Event Name: CAP WORKOVER
 Contractor Name: AZTEC WELL SERVICE
 Rig Name: AZTEC

Spud Date: 7/29/2003
 Start: 4/12/2004 End: 5/1/2004
 Rig Release: 5/1/2004 Group:
 Rig Number: 266

Date	From - To	Hours	Code	Sub Code	Phase	Description of Operations
4/13/2004	06:00 - 16:00	10.00	WAIT	a	PREWRK	CHECK OUT LOCATION. PIT, ANCHORS, & PUMPING UNIT. (ORIENTATION FOR NEW LAPTOP & SYSTEM.)
4/14/2004	07:00 - 09:30	2.50	SAFE	a	PREWRK	SAFETY MTG. W/ CAV. STAFF.
	09:30 - 15:30	6.00	WAIT	a	PREWRK	CHECK ON DIRT WORK, ANCHORS, & PUMPING UNIT.
4/15/2004	06:00 - 07:00	1.00	SRIG	a	OBJECT	CREW TRAVEL TO LOCATION.
	07:00 - 07:15	0.25	SAFE	a	OBJECT	START UP. SAFETY MTG: LOADING UP EQUIP.
	07:15 - 10:30	3.25	MIMO	a	OBJECT	ROAD RIG FROM CEDAR HILL TO ALLISON #103S.
	10:30 - 15:00	4.50	RURD	a	OBJECT	SPOT RIG & EQUIP. (WINDY @ 45 MIN.)
	15:00 - 16:00	1.00	RURD	a	OBJECT	STAND UP DERRICK. PULL GUY WIRES.
	16:00 - 18:00	2.00	PULD	a	OBJECT	UNSEAT PUMP. LD RODS & PUMP. LD POLISH ROD, 133 (3/4) RODS, & PUMP.
	18:00 - 19:00	1.00	RURD	a	OBJECT	CHANGE OVER TO 2.375 EQUIP.
	19:00 -		SHDN	a	OBJECT	SHDN FOR NIGHT. RIG & CREW 13 HR.
4/16/2004	06:00 - 07:00	1.00	SRIG	a	OBJECT	CREW TRAVEL TO LOCATION.
	07:00 - 07:15	0.25	SAFE	a	OBJECT	SAFETY MTG. (SUSPENDED LOADS.)
	07:15 - 07:30	0.25	SRIG	a	OBJECT	START UP.
	07:30 - 09:30	2.00	NUND	a	OBJECT	BLOW WELL DOWN. ND WELLHEAD.
	09:30 - 11:00	1.50	NUND	a	OBJECT	NU BOP. ND 4" BYPASS.
	11:00 - 11:30	0.50	NUND	a	OBJECT	NU BLOOE LINE.
	11:30 - 12:30	1.00	RURD	a	OBJECT	RU FLOOR & TONGS
	12:30 - 13:30	1.00	TRIP	a	OBJECT	TOH. TALLY TUBING.
	13:30 - 14:00	0.50	RURD	a	OBJECT	CHANGE OVER TO 2 7/8 EQUIP.
	14:00 - 16:30	2.50	PULD	a	OBJECT	TALLY DCS. & DP. PU FISHING TOOLS & MAKE-UP.
	16:30 - 19:30	3.00	PULD	a	OBJECT	PU DCS. & DP. TIH TO LINER TOP.
	19:30 -		SHDN	a	OBJECT	SHUT WELL IN FOR NIGHT. RIG & CREW. 13.5 HRS.
4/17/2004	06:00 - 07:00	1.00	SRIG	a	OBJECT	CREW TRAVEL TO LOCATION.
	07:00 - 07:15	0.25	SAFE	a	OBJECT	SAFETY MTG: FISHING LINER.
	07:15 - 07:30	0.25	SRIG	a	OBJECT	START UP.
	07:30 - 08:15	0.75	PULD	a	OBJECT	620# ON CSG. PU DP. TAG LINER TOP.
	08:15 - 08:45	0.50			OBJECT	SET SPEAR. PICK UP ON LINER. DRUG 4-6K.
	08:45 - 09:00	0.25	TRIP	a	OBJECT	PULL LINER INTO SHOE. TIE RIG BACK DOUBLE FAST.
	09:00 - 11:30	2.50	TRIP	a	OBJECT	PULL TO TOOLS. LD TOOLS & LINER. BREAK DOWN TOOLS.
	11:30 - 12:30	1.00	TEST	a	OBJECT	PITOT WELL TIME BACK PRESS. PITOT MCF 0 MIN 1# 15 MIN
						OZ 460 2# 8 OZ 646 MIN 4# 12 OZ 803 45 MIN 4# 12 OZ 803 60 MIN 4# 12 OZ
						803
	12:30 - 14:30	2.00	SURG	a	OBJECT	START N. SURGE. 500# . RED DUST (RUST). HVY GAS 2 MIN.
	14:30 - 16:00	1.50	SURG	a	OBJECT	420#. HVY CLEAR MIST. 2 MIN. LT. GREY MIST 1 MIN. HVY GAS. RIG & CREW 10 HR.
	16:00 - 19:00	3.00	SURG	a	OBJECT	620# HVY MIST. DRK GREY FOAM. 3MIN. HVY GAS.
	19:00 - 22:00	3.00	SURG	a	OBJECT	620#. HVY MIST. DRK GREY FOAM. 2 MIN. 1/4" STREAM. HVY GAS.
	22:00 - 01:00	3.00	SURG	a	OBJECT	620#. HVY MIST. DRK GREY FOAM. 2 MIN. 1/4" STREAM. HVY GAS.
	01:00 - 04:00	3.00	SURG	a	OBJECT	620#. HVY MIST. DRK GREY FOAM. 2 MIN. 1/4" STREAM. HVY GAS.
	04:00 - 06:00	2.00	SURG	a	OBJECT	NAT. BUILD UP. WILL RELEASE AT 0600 HR.
4/18/2004	06:00 - 07:00	1.00	SRIG	a	OBJECT	CREW TRAVEL TO LOCATION. RELEASE N. SURGE. 620#. BLK DUST. HVY GAS.
	07:00 - 07:30	0.50	SAFE	a	OBJECT	SAFETY MTG: TIH (PINCH POINTS) START UP.
	07:30 - 09:30	2.00	TRIP	a	OBJECT	TIH W/ 6.25 BIT. 9 DCS. 3.5 OD X 1.75 ID X 2 3/8 IF. 98JTS DP. 2 7/8 AOH X 2 1/8 ID. TAGGED @ 3358'.

Operations Summary Report

Legal Well Name: ALLISON UNIT #103S
 Common Well Name: ALLISON UNIT #103S
 Event Name: CAP WORKOVER
 Contractor Name: AZTEC WELL SERVICE
 Rig Name: AZTEC

Spud Date: 7/29/2003
 Start: 4/12/2004 End: 5/1/2004
 Rig Release: 5/1/2004 Group:
 Rig Number: 266

Date	From - To	Hours	Code	Sub Code	Phase	Description of Operations
4/18/2004	09:30 - 10:00	0.50	RURD	a	OBJECT	RU P. SWIVEL.
	10:00 - 10:30	0.50	CIRC	a	OBJECT	ESTAB. CIRC. 12 BPH. 2.5 GAL FOAMER/20 BBL. 1 COMP. 1 BOOSTER. @ 1400 CFM.
	10:30 - 10:45	0.25	COUT	a	OBJECT	COUT F/ 3358-3390 HVY BLK SLUDGE. 1/4" COAL.
	10:45 - 11:15	0.50	COUT	a	OBJECT	COUT F/3390-3422. 1/8"-1/4" COAL.
	11:15 - 11:45	0.50	COUT	a	OBJECT	COUT F/ 3422-3454. HVY FINES. 1/4" COAL.
	11:45 - 12:15	0.50	COUT	a	OBJECT	COUT F/ 3454-3485. 1/4" COAL.
	12:15 - 12:30	0.25	COUT	a	OBJECT	COUT F/3485-3493. LT FINES.
	12:30 - 13:00	0.50	CIRC	a	OBJECT	CIRC CLEAN. DRY UP.
	13:00 - 13:30	0.50	PULD	a	OBJECT	LD 9 JTS DP. HANG BACK SWIVEL.
	13:30 - 14:30	1.00	TRIP	a	OBJECT	TOH
	14:30 - 15:30	1.00	RURD	a	OBJECT	RU TO SURGE F/ SURFACE. PITOT WELL. TIME
						BACK PRESS PITOT MCF
						15 MIN 1# 7 OZ 602 30 MIN
						1# 7 OZ 602
						45 MIN 1# 7 OZ 602
						60 MIN 1# 7 OZ 602
	15:30 - 18:00	2.50	SURG	a	OBJECT	N. SURGE 480#. HVY BLK DUST. 2 MIN.
	18:00 - 21:00	3.00	SURG	a	OBJECT	N. SURGE 480#. HVY BLK DUST. 2 MIN.
	21:00 - 00:00	3.00	SURG	a	OBJECT	N. SURGE 480#. HVY BLK DUST. 2 MIN.
	00:00 - 03:00	3.00	SURG	a	OBJECT	N. SURGE 520#. HVY BLK DUST. 2 MIN.
	03:00 - 06:00	3.00	SURG	a	OBJECT	N. SURGE 520#. HVY BLK DUST. 1 MIN. RIG
4/19/2004	05:59 - 06:00	0.02	SURG	a	OBJECT	& CREW 10 HR.
	06:00 - 09:00	3.00	SURG	a	OBJECT	RELEASED BUILD UP. 520# HVY BLK DUST. 1 MIN.
	09:00 - 12:00	3.00	SURG	a	OBJECT	N. SURGE. 500#. MOD. BLK DUST. 45-60 SEC.
	12:00 - 13:00	1.00	TEST	a	OBJECT	N. SURGE. 500#. MOD. BLK DUST. 45-60 SEC.
						PITOT WELL TIME BACK
						PRESS. PITOT MCF 20 MIN 3# 13
						OZ 842 40 MIN 3# 12 OZ 784
						60 MIN 3# 12 OZ 784
	13:00 - 15:00	2.00	SURG	a	OBJECT	N. SURGE. 540#. MOD. BLK DUST.
	15:00 - 17:00	2.00	SURG	a	OBJECT	N SURGE. 440#. HVY BLK DUST.
4/20/2004	17:00 - 19:00	2.00	SURG	a	OBJECT	N. SURGE. 420# HVY BLK DUST.
	19:00 - 21:00	2.00	SURG	a	OBJECT	N. SURGE. 450#. HVY BLK DUST.
	21:00 - 23:00	2.00	SURG	a	OBJECT	N. SURGE. 420#. HVY BLK DUST.
	23:00 - 01:00	2.00	SURG	a	OBJECT	N. SURGE. 420#. HVY BLK DUST.
	01:00 - 03:00	2.00	SURG	a	OBJECT	N. SURGE. 420# HVY BLK DUST.
	03:00 - 05:00	2.00	SURG	a	OBJECT	N. SURGE. 420# HVY BLK DUST.
	05:00 - 06:00	1.00	SURG	a	OBJECT	NAT BUILD UP.
	06:00 - 08:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 460 PSI, RET MOD COAL DUST FOR 2 MIN.
	08:00 - 09:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, (2 GAL/20 BBL FOAMER), PRESS & SURGE @ 420 PSI, RET HVY SPRAY OF BLK WTR W/ FINES FOR 4 MIN.
	09:00 - 10:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 1/2 BBL MIST, PRESS & SURGE @ 460 PSI, RET HVY SPRAY FOR 4 MIN, FLOWING 1/2" STREAM OF BLK WTR DURING FLOW BACK.
4/20/2004	10:00 - 12:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 460 PSI, RET MOD FINES W/ HVY SPRAY FOR ONE MIN, FLOWING 1/4" STREAM OF BLK WTR DURING FLOW BACK.
	12:00 - 13:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 1/2 BBL MIST, PRESS & SURGE @ 460 PSI, RET HVY SPRAY FOR 2 MIN, FLOWING 1" STREAM OF BLK WTR FOR 2

Operations Summary Report

Legal Well Name: ALLISON UNIT #103S
 Common Well Name: ALLISON UNIT #103S
 Event Name: CAP WORKOVER
 Contractor Name: AZTEC WELL SERVICE
 Rig Name: AZTEC

Spud Date: 7/29/2003
 Start: 4/12/2004 End: 5/1/2004
 Rig Release: 5/1/2004 Group:
 Rig Number: 266

Date	From - To	Hours	Code	Sub Code	Phase	Description of Operations
4/20/2004	12:00 - 13:00	1.00	SURG	a	OBJECT	MIN.
	13:00 - 14:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 1/2 BBL MIST, INJ 1/2 GAL FOAMER, PRESS & SURGE @ 480 PSI, RET HVY SPRAY OF GRAY FOAMER FOR 2 MIN, 1/4" STREAM OF BLK WTR FOR 2 MIN.
	14:00 - 16:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 460 PSI, RET MOD SPRAY OF GRAY FOAMER FOR 2 MIN.
	16:00 - 17:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 420 PSI, RET HVY BLK FOAMER FOR ONE MIN, FLOWING 1/4" STREAM OF BLK WTR FOR 5 MIN.
	17:00 - 18:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 420 PSI, RET HVY BLK SPRAY FOR ONE MIN, 1/4" STREAM OF BLK WTR FOR 5 MIN.
	18:00 - 19:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 420 PSI, RET HVY BLK FOAMER & BLK WTR FOR 5 MIN.
	19:00 - 20:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 420 PSI, RET HVY BLK FOAMER FOR 2 MIN, 1/4" BLK WTR FOR 5 MIN.
	20:00 - 22:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 420 PSI, RET MOD BLK SPRAY FOR 2 MIN, 1/4" STREAM OF BLK WTR FOR 4 MIN.
	22:00 - 00:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 420 PSI, RET MOD BLK SPRAY FOR 2 MIN, 1/4" STREAM OF BLK WTR FOR 4 MIN.
	00:00 - 01:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 420 PSI, RET HVY BLK SPRAY FOR 2 MIN, 1/2" STREAM OF BLK WTR FOR 5 MIN.
	01:00 - 03:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 450 PSI, RET MOD BLK SPRAY FOR 2 MIN, 1/4" STREAM OF BLK WTR FOR 4 MIN.
	03:00 - 05:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 450 PSI, RET MOD BLK SPRAY FOR 2 MIN, 1/4" STREAM OF BLK WTR FOR 4 MIN.
	05:00 - 06:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 500 PSI, RET HVY SPRAY OF BLK FOAMER W/ 1/4" STREAM OF 2 MIN.
	06:00 - 07:30	1.50	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 500 PSI, RET HVY FINES W/ 1" STREAM OF BLK WTR FOR 5 MIN. (CREW TRAVEL TO LOC, SAFETY MEETING, START & SERVICE UNIT).
4/21/2004	07:30 - 08:45	1.25	RURD	a	OBJECT	RD & REPLACE MUFFLER.
	08:45 - 09:30	0.75	SRIG	a	OBJECT	REPLACE FUEL FILTER ON UNIT.
	09:30 - 10:45	1.25	TRIP	a	OBJECT	TIH W/ 6 1/4" BIT, 9 - 3 1/2" DC'S, ON 2 7/8" DP.
	10:45 - 11:00	0.25	RURD	a	OBJECT	RU POWER SWIVEL.
	11:00 - 13:00	2.00	SURG	a	OBJECT	(STARTER ON BOOSTER FAULED). NAT SURGE, ONE HR SHUT IN PRESS @ 460 PSI, RET HVY COAL DUST FOR 2 MIN, FLOWING 1/2" STREAM OF BLK WTR DURING FLOW BACK.
	13:00 - 14:30	1.50	CIRC	a	OBJECT	GIH, CO TO 3415', RET MOD FINES W/ 5-6 BBL BLK WTR, CIRC CLEAN W/ MIST.
	14:30 - 16:00	1.50	TRIP	a	OBJECT	POOH W/ BIT, RU TO SURGE.
	16:00 - 18:00	2.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 730 PSI, RET HVY BLK FOAMER W/ MOD FINES TO 1/4" COAL FOR 2 MIN.
	18:00 - 20:00	2.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 730 PSI, RET HVY BLK SPRAY W/ MOD 1/4" COAL FOR 2 MIN.
	20:00 - 22:00	2.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 730 PSI, RET HVY BLK SPRAY W/ MOD 1/4" COAL FOR 2 MIN.
	22:00 - 00:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 500 PSI, RET MOD BLK SPRAY W/ FINES FOR 2 MIN.
	00:00 - 02:00	2.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 730 PSI,

Operations Summary Report

Legal Well Name: ALLISON UNIT #103S
 Common Well Name: ALLISON UNIT #103S
 Event Name: CAP WORKOVER
 Contractor Name: AZTEC WELL SERVICE
 Rig Name: AZTEC

Spud Date: 7/29/2003
 Start: 4/12/2004
 End: 5/1/2004
 Rig Release: 5/1/2004
 Group:
 Rig Number: 266

Date	From - To	Hours	Code	Sub Code	Phase	Description of Operations
4/21/2004	00:00 - 02:00	2.00	SURG	a	OBJECT	RET HVY BLK SPRAY W/ MOD 1/4" COAL FOR 2 MIN.
	02:00 - 03:00	1.00	SURG	a	OBJECT	SURGE W/ AIR ONLY, PRESS & SURGE @ 660 PSI, RET HVY BLK SPRAY W/ MOD FINES FOR 2 MIN.
	03:00 - 05:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 500 PSI, RET HVY BLK SPRAY W/ FINES FOR 2 MIN.
4/22/2004	05:00 - 06:00	1.00	SURG	a	OBJECT	COMMENCE AIR SURGE.
	06:00 - 07:00	1.00	SURG	a	OBJECT	FINISH AIR SURGE @ 760 PSI, RET HVY FINES W/ BLK WTR FOR 3 MIN, FLOWING HVY BLK FOAMER DURING FLOW BACK.
	07:00 - 09:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 490 PSI, RET HVY FINES FOR 3 MIN, FLOWING BLK FOAMER DURING FLOW BACK.
	09:00 - 11:00	2.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 2 BBL MIST, PRESS & SURGE @ 800 PSI, RET HVY 1/2" COAL & SHALE, 80% COAL, 6 MIN COAL RUN, FLOWING BLK FOAMER DURING FLOW BACK.
	11:00 - 13:00	2.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 3 BBL MIST, PRESS & SURGE @ 780 PSI, RET HVY 1/2" COAL, 11 MIN COAL RUN, FLOWING BLK FOAMMY WTR W/ FINES DURING FLOW BACK.
	13:00 - 15:00	2.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 3 BBL MIST, PRESS & SURGE @ 800 PSI, RET HVY 1" COAL & SHALE, 80% COAL, 8 MIN COAL RUN, BLK FOAMER & WTR DURING FLOW BACK.
	15:00 - 16:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 350 PSI, RET HVY 2" COAL & SHALE, 10 MIN FLOW BACK, (SHUT HCR, 35-40 MPH WINDS BLOWING BACK TO UNIT.)
	16:00 - 17:00	1.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 480 PSI, RET HVY 1/2" COAL FOR 2 MIN, FLOWING FOAMER DURING FLOW BACK.
	17:00 - 20:00	3.00	SURG	a	OBJECT	SHUT IN FOR NAT SURGE, (HIGH WINDS), 480 PSI PRESS, RET HVY 1/2" COAL FOR 2 MIN, FLOWING BLK FOAMER DURING FLOW BACK.
	20:00 - 21:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 2 BBL MIST, PRESS & SURGE @ 400 PSI, RET HVY 1/4" COAL FOR 3 MIN.
	21:00 - 22:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 2 BBL MIST, PRESS & SURGE @ 400 PSI, RET HVY 1/2" COAL FOR 3 MIN W/ BLK FOAMER DURING FLOW BACK.
	22:00 - 23:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 2 BBL MIST, PRESS & SURGE @ 400 PSI, RET HVY 1/2" COAL FOR 3 MIN.
	23:00 - 00:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 2 BBL MIST, PRESS & SURGE @ 400 PSI, RET HVY 1/2" COAL FOR 3 MIN W/ HVY BLK FOAMER DURING FLOW BACK.
	00:00 - 01:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 2 BBL MIST, PRESS & SURGE @ 400 PSI, RET HVY 1/2" COAL FOR 3 MIN.
	01:00 - 02:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 2 BBL MIST, PRESS & SURGE @ 400 PSI, RET HVY 1/2" COAL FOR 3 MIN W/ HVY BLK FOAMER.
	02:00 - 03:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 2 BBL MIST, PRESS & SURGE @ 400 PSI, RET HVY 1/2" COAL FOR 3 MIN.
	03:00 - 05:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 460 PSI, RET HVY 1/4" COAL FOR 5 MIN W/ HVY BLK FOAMER DURING FLOW BACK.
	05:00 - 06:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 400 PSI, RET HVY 1/2" COAL FOR 3 MIN.
	06:00 - 07:00	1.00	SURG	a	OBJECT	FLOWING BACK AFTER AIR SURGE, RET HVY 1/2" COAL, 16 MIN COAL RUN, 80% COAL, W/ 1/4" STREAM OF BLK WTR DURING FLOW BACK.
4/23/2004	07:00 - 07:30	0.50	RURD	a	OBJECT	(CREW TRAVEL TO LOC, SAFETY MEETING).
	07:30 - 10:30	3.00	SURG	a	OBJECT	RD MUFFLER, LOWER & RU MUFFLER.
	10:30 - 11:00	0.50	SURG	a	OBJECT	ENLARGE BLOW PIT. SURGE TO PIT, PRESS @ 480 PSI, RET HVY 1/4" COAL & SHALE

Operations Summary Report

Legal Well Name: ALLISON UNIT #103S
 Common Well Name: ALLISON UNIT #103S
 Event Name: CAP WORKOVER
 Contractor Name: AZTEC WELL SERVICE
 Rig Name: AZTEC

Spud Date: 7/29/2003
 Start: 4/12/2004
 End: 5/1/2004
 Rig Release: 5/1/2004
 Group:
 Rig Number: 266

Date	From - To	Hours	Code	Sub Code	Phase	Description of Operations
4/23/2004	10:30 - 11:00	0.50	SURG	a	OBJECT	FOR 6 MIN, BLK WTR DURING FLOW BACK.
	11:00 - 12:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 3 BBL MIST, PRESS & SURGE @ 400 PSI, RET HVY 1/4" COAL FOR 4 MIN, FLOWING BLK WTR DURING FLOW BACK.
	12:00 - 13:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 3 BBL MIST, PRESS & SURGE @ 400 PSI, RET HVY 1/2" COAL & SHALE FOR 8 MIN, BLK WTR DURING FLOW BACK.
	13:00 - 14:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 3 BBL MIST, PRESS & SURGE @ 400 PSI, RET HVY 1/2" COAL & SHALE FOR 6 MIN, HVY BLK WTR DURING FLOW BACK.
	14:00 - 16:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 440 PSI, RET HVY 1/2" COAL FOR 6 MIN, HVY BLK WTR DURING FLOW BACK.
	16:00 - 17:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 3 BBL MIST, PRESS & SURGE @ 450 PSI, RET HVY 1/2" COAL & SHALE, 5 MIN COAL RUN, FLOWING BLK FOAMER DURING FLOW BACK.
	17:00 - 19:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 400 PSI, RET HVY 1/2" COAL & SHALE FOR 4 MIN, BLK SPRAY DURING FLOW BACK.
	19:00 - 20:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 3 BBL MIST, PRESS & SURGE @ 450 PSI, RET HVY 1/4" COAL FOR 4 MIN, HVY SPRAY OF BLK WTR.
	20:00 - 22:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 400 PSI, RET HVY 1/2" COAL FOR 2 MIN, FLOWING BLK FOAMER DURING FLOW BACK.
	22:00 - 23:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 3 BBL MIST, PRESS & SURGE @ 400 PSI, RET HVY 1/2" COAL & SHALE FOR 3 MIN, HVY BLK FOAMER DURING FLOW BACK.
	23:00 - 01:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 400 PSI, RET HVY 1/4" COAL FOR ONE MIN W/ BLK FOAMER DURING FLOW BACK.
	01:00 - 02:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 3 BBL MIST, PRESS & SURGE @ 420 PSI, RET HVY 1/4" COAL FOR 2 MIN W/ HVY BLK FOAMER.
	02:00 - 04:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 260 PSI, RET HVY FINES W/ BLK WTR DURING FLOW BACK.
	04:00 - 06:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 280 PSI, RET HVY FINES W/ BLK WTR.
4/24/2004	06:00 - 08:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 275 PSI, RET HVY 1/2" COAL FOR 3 MIN, HVY BLK FOAMER.
	08:00 - 09:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 1/2 BBL MIST, PRESS & SURGE @ 400 PSI, RET HVY FINES TO 1/2" COAL FOR 3 MIN W/ BLK FOAMER.
	09:00 - 10:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 1/2 BBL MIST, PRESS & SURGE @ 420 PSI, RET HVY 1/2" COAL FOR 3 MIN W/ BLK FOAMER.
	10:00 - 12:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 260 PSI, RET HVY FINES TO 1/4" COAL FOR ONE MIN, FLOWING BLK FOAMER DURING FLOW BACK.
	12:00 - 13:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 1/2 BBL MIST, PRESS & SURGE @ 410 PSI, RET HVY 1/2" COAL FOR 3 MIN W/ 1" STREAM OF BLK WTR FOR 4 MIN.
	13:00 - 14:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 1/2 BBL MIST, PRESS & SURGE @ 440 PSI, RET HVY 1/2" COAL FOR 2 MIN, FLOWING 1" STREAM OF BLK WTR FOR 4 MIN.
	14:00 - 16:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 340 PSI, RET MOD 1/2" COAL FOR ONE MIN, 1/4" STREAM OF BLK WTR DURING FLOW BACK.
	16:00 - 17:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 1/2 BBL MIST, PRESS & SURGE @ 420 PSI, RET HVY FINES TO 1/4" COAL FOR 3 MIN.
	17:00 - 18:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 1/2 BBL MIST, PRESS & SURGE @ 420 PSI, RET HVY FINES TO 1/2" COAL FOR 3 MIN.

BURLINGTON RESOURCES OIL & GAS - SJD

Page 6 of 9

Operations Summary Report

Legal Well Name: ALLISON UNIT #103S
 Common Well Name: ALLISON UNIT #103S
 Event Name: CAP WORKOVER
 Contractor Name: AZTEC WELL SERVICE
 Rig Name: AZTEC

Spud Date: 7/29/2003
 Start: 4/12/2004 End: 5/1/2004
 Rig Release: 5/1/2004 Group:
 Rig Number: 266

Date	From - To	Hours	Code	Sub Code	Phase	Description of Operations
4/24/2004	18:00 - 20:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 360 PSI, RET HVY FINES TO 1/2" COAL FOR 4 MIN, 1/4" STREAM OF BLK WTR DURING FLOW BACK.
	20:00 - 21:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 1/2 BBL MIST, PRESS & SURGE @ 440 PSI, RET MOD FINES TO 1/4" COAL FOR 6 MIN.
	21:00 - 23:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 340 PSI, RET MOD TO HVY FINES FOR ONE MIN.
	23:00 - 00:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 420 PSI, RET HVY FINES TO 1/4" COAL FOR 4 MIN, FLOWING 1" BLK WTR DURING FLOW BACK.
	00:00 - 02:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 340 PSI, RET MOD FINES TO 1/4" COAL FOR 2 MIN.
	02:00 - 04:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 340 PSI, RET MOD TO HVY FINES TO 1/4" COAL FOR 4 MIN, FLOWING 1/4" STREAM OF BLK WTR DURING FLOW BACK.
	04:00 - 05:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 1/2 BBL MIST, PRESS & SURGE @ 420 PSI, RET HVY 1/2" COAL FOR 4 MIN W/ 1" STREAM OF BLK WTR.
	05:00 - 06:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 1/2 BBL MIST, PRESS & SURGE @ 440 PSI, RET HVY 1/4" COAL FOR 4 MIN W/ HVY SPRAY OF BLK WTR.
4/25/2004	06:00 - 08:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 350 PSI, RET HVY 1/4" COAL FOR 3 MIN W/ 1/4" STREAM OF BLK WTR.
	08:00 - 09:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, IN ONE BBL MIST, PRESS & SURGE @ 450 PSI, RET HVY 1/4" COAL FOR 3 MIN, 1/2" STREAM OF BLK WTR DURING FLOW BACK.
	09:00 - 10:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 425 PSI, RET HVY 1/4" COAL FOR 4 MIN, 1/4" STREAM OF BLK WTR DURING FLOW BACK.
	10:00 - 11:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 450 PSI, RET HVY 1/4" COAL FOR 3 MIN.
	11:00 - 13:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 320 PSI, RET VERY HVY DRY 1/4" COAL FOR 3 MIN.
	13:00 - 14:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 420 PSI, RET HVY 1/4" COAL FOR 3 MIN.
	14:00 - 15:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 400 PSI, RET HVY 1/4" COAL FOR 3 MIN W/ 1/2" STREAM OF BLK WTR DURING FLOW BACK.
	15:00 - 17:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 350 PSI, RET HVY DRY 1/4" COAL FOR ONE MIN.
	17:00 - 18:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 420 PSI, RET HVY 1/2" COAL FOR 3 MIN W/ BLK WTR.
	18:00 - 19:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 420 PSI, RET HVY 1/2" COAL FOR 3 MIN W/ BLK WTR.
	19:00 - 21:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS & SURGE @ 350 PSI, RET DRY 1/4" COAL FOR ONE MIN.
	21:00 - 22:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 420 PSI, RET HVY 1/2" COAL FOR 3 MIN W/ BLK WTR.
	22:00 - 23:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 420 PSI, RET HVY 1/2" COA FOR 3 MIN W/ BLK WTR.
	23:00 - 00:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 420 PSI, RET HVY 1/2" COAL FOR 3 MIN W/ HVY SPRAY OF BLK WTR.
	00:00 - 02:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 320 PSI, RET HVY DRY COAL FOR ONE MIN.
	02:00 - 03:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PPRESS & SURGE @ 400 PSI,

Operations Summary Report

Legal Well Name: ALLISON UNIT #103S
 Common Well Name: ALLISON UNIT #103S
 Event Name: CAP WORKOVER
 Contractor Name: AZTEC WELL SERVICE
 Rig Name: AZTEC

Spud Date: 7/29/2003
 Start: 4/12/2004 End: 5/1/2004
 Rig Release: 5/1/2004 Group:
 Rig Number: 266

Date	From - To	Hours	Code	Sub Code	Phase	Description of Operations
4/25/2004	02:00 - 03:00	1.00	SURG	a	OBJECT	RET HVY 1/2" COAL FOR 3 MIN W/ 1/2" STREAM OF BLK WTR.
	03:00 - 04:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 420 PSI, RET HVY 1/2" COAL FOR 3 MIN W/ 1/2" STREAM OF BLK WTR.
	04:00 - 05:00	1.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS @ 330 PSI, RET HVY DRY 1/4" COAL FOR ONE MIN.
4/26/2004	05:00 - 06:00	1.00	SURG	a	OBJECT	SHUT IN FOR NAT SURGE, ONE HR SHUT IN PRESS @ 320 PSI.
	06:00 - 07:00	1.00	SURG	a	OBJECT	OPEN NAT SURGE, RET HVY DRY 1/4" COAL FOR ONE MIN W/ LT FINES DURING FLOW BACK.
	07:00 - 08:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 410 PSI, RET HVY 1/4" COAL FOR 2 MIN W/ HVY STRAY OF BLK WTR.
	08:00 - 09:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 450 PSI, RET MOD FINES TO 1/4" COAL FOR ONE MIN.
	09:00 - 10:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 500 PSI, RET HVY 1/4" COAL FOR 2 MIN, PLUGGING IN BOP, W/ HVY BLK WTR.
	10:00 - 12:00	2.00	SURG	a	OBJECT	NAT SURGE, ONE HR SHUT IN PRESS & SURGE @ 300 PSI, RET LT DRY FINES FOR ONE MIN.
	12:00 - 13:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 450 PSI, RET VERY HVY 1/2" COAL FOR ONE MIN, BRIDGED OFF DOWN HOLE.
	13:00 - 14:00	1.00	SURG	a	OBJECT	SURGE W/ AIR, INJ ONE BBL MIST, PRESS & SURGE @ 430 PSI, RET LT DRY FINES FOR ONE MIN.
	14:00 - 16:00	2.00	SURG	a	OBJECT	SURGE W/ AIR, INJ 2 BBL MIST, PRESS TO 500 PSI, SURGE TO PIT FOR 10 MIN, SHUT IN, PRESS TO 500 PSI, SURGE W/ LT DRY FINES.
4/27/2004	16:00 - 16:30	0.50	SURG	a	OBJECT	CLOSE IN, LOCK RAMS, SDFN.
	06:00 - 07:30	1.50	SRIG	a	OBJECT	CREW TRAVEL TO LOC.
	07:30 - 07:45	0.25	SAFE	a	OBJECT	SAFETY MEETING.
	07:45 - 08:00	0.25	SRIG	a	OBJECT	START & SERVICE UNIT.
	08:00 - 09:00	1.00	TRIP	a	OBJECT	TIH W/ 6 1/4" BIT, 9 - 3 1/2" DC'S, ON 2 7/8" DP, TAG BRIDGE @ 3215'.
	09:00 - 09:30	0.50	RURD	a	OBJECT	RU POWER SWIVEL, CIRC W/ AIR & FOAM.
	09:30 - 15:15	5.75	CIRC	a	OBJECT	CO BRIDGE F/ 3215'-60', & 3335'-55', CO TO 3421', RET HVY FINES TO 1/2" COAL, POOR RETURNS, PULL BIT TO 3330', OBTAIN CIRC, GIH, R&R PIPE F/ 3329'-60', RET HVY TO MOD FINES TO 1/4" COAL. PUIC W/ BIT.
	15:15 - 15:30	0.25	TRIP	a	OBJECT	GAUGE THRU 2.5" ID TBG, FLOWING HVY SPRAY & FINES FOR 30 MIN, 45 MIN @ 24 OZ=1042 MCF, 60 MIN @ 24 OZ=1042 MCF, 75 MIN @ 24 OZ=1042 MCF, MOD SPRAY W/ FINES DURING GAUGE, BACK PRESS @ 6 PSI.
	15:30 - 17:00	1.50	TEST	a	OBJECT	(REPAIRED OIL LEAK ON COMPRESSOR).
4/28/2004	17:00 - 17:15	0.25	TEST	a	OBJECT	CLOSE IN, LOCK RAMS, SDFN.
	06:00 - 07:45	1.75	SAFE	a	OBJECT	AWS SAFETY MEETING.
	07:45 - 09:00	1.25	SRIG	a	OBJECT	CREW TRAVEL TO LOC.
	09:00 - 09:15	0.25	TRIP	a	OBJECT	GIH W/ 6 1/4" BIT, OBTAIN CIRC W/ AIR & FOAM.
	09:15 - 14:30	5.25	CIRC	a	OBJECT	WORK TIGHT HOLE F/ 3343'-58', CO TO 3414', RET MOD TO LT FINES.
	14:30 - 16:00	1.50	TRIP	a	OBJECT	POOH W/ BIT, RU TO SURGE.
	16:00 - 17:00	1.00	TEST	a	OBJECT	GAUGE THRU 2.5" ID TBG, 15 MIN @ 2 LBS=1295 MCF, 30 MIN @ 30 OZ=1157 MCF, 45 MIN @ 28 OZ=1120 MCF, 60 MIN @ 28 OZ=1120 MCF, MOD SPRAY, BACK PRESS @ 7 PSI.
	17:00 - 17:15	0.25	SRIG	a	OBJECT	CLOSE IN, LOCK RAMS, SDFN.
4/29/2004	06:00 - 07:30	1.50	SRIG	a	OBJECT	CREW TRAVEL TO LOC.

BURLINGTON RESOURCES OIL & GAS - SJD

Page 8 of 9

Operations Summary Report

Legal Well Name: ALLISON UNIT #103S
 Common Well Name: ALLISON UNIT #103S
 Event Name: CAP WORKOVER
 Contractor Name: AZTEC WELL SERVICE
 Rig Name: AZTEC

Spud Date: 7/29/2003
 End: 5/1/2004
 Start: 4/12/2004
 Rig Release: 5/1/2004
 Group:
 Rig Number: 266

Date	From - To	Hours	Code	Sub Code	Phase	Description of Operations
4/29/2004	07:30 - 08:30	1.00	SURG	a	OBJECT	SICP=560 PSI, SURGE TO PIT, RET HVY FINES TO 1/2" COAL FOR 8 MIN, 2" STREAM OF BLK WTR FOR 12 MIN. (SAFETY MEETING, START & SERVICE UNIT).
	08:30 - 09:45	1.25	TRIP	a	OBJECT	TIH W/ 6 1/4" BIT, 6 1/4" STRING MILL, 9 - 3 1/2" DC'S, ON 2 7/8" DP.
	09:45 - 10:15	0.50	RURD	a	OBJECT	RU POWER SWIVEL, CIRC W/ AIR & FOAM.
	10:15 - 16:30	6.25	CIRC	a	OBJECT	R&R THRU OPEN HOLE, WORK TIGHT HOLE F/ 3328'-90', CO TO TD @ 3493', RET HVY TO MOD FINES.
4/30/2004	16:30 - 16:45	0.25	TRIP	a	OBJECT	PUIC W/ BIT & STRING MILL.
	16:45 - 17:15	0.50	SRIG	a	OBJECT	CLOSE IN, LOCK RAMS, SDFN.
	06:00 - 07:30	1.50	SRIG	a	OBJECT	CREW TRAVEL TO LOC.
	07:30 - 07:45	0.25	SAFE	a	OBJECT	SAFETY MEETING.
	07:45 - 08:00	0.25	SRIG	a	OBJECT	START & SERVICE UNIT.
	08:00 - 08:15	0.25	TRIP	a	OBJECT	GIH W/ 6 1/4" BIT & STRING MILL.
	08:15 - 16:45	8.50	CIRC	a	OBJECT	R&R PIPE THRU OPEN HOLE, WORK TIGHT HOLE F/ 3312'-80', SHORT TRIP, GIH, CO 95' OF FILL, SHORT TRIP, GIH, CO 55' OF FILL TO TD @ 3493', RET HVY TO MOD 1/4" COAL.
	16:45 - 17:00	0.25	TRIP	a	OBJECT	PUIC W/ BIT & STRING MILL.
5/1/2004	17:00 - 17:30	0.50	SRIG	a	OBJECT	CLOSE IN, LOCK RAMS, SDFN.
	06:00 - 07:30	1.50	SRIG	a	OBJECT	CREW TRAVEL TO LOC.
	07:30 - 07:45	0.25	SAFE	a	OBJECT	SAFETY MEETING.
	07:45 - 08:00	0.25	SRIG	a	OBJECT	START & SERVICE UNIT.
	08:00 - 08:15	0.25	TRIP	a	OBJECT	GIH W/ 6 1/4" BIT & STRING MILL.
	08:15 - 12:15	4.00	CIRC	a	OBJECT	R&R THRU OPEN HOLE, CIRC 60' OF FILL TO TD @ 3493', SHORT TRIP TO 7" CSG, GIH, CO 12' OF FILL TO 3493', RET MOD TO LT 1/4" COAL.
	12:15 - 13:00	0.75	TRIP	a	OBJECT	POOH W/ DP.
	13:00 - 13:15	0.25	PULD	a	OBJECT	LD 3 1/2" DC'S, LD STRING MILL.
	13:15 - 13:45	0.50	RURD	a	OBJECT	RU 5 1/2" TOOLS.
	13:45 - 14:45	1.00	PULD	a	OBJECT	GAUGE THRU 2.5" ID TBG, ALL GAUGES @ 32 OZ=1165 MCF, MOD SPRAY, BACK PRESS @ @ 7.5 PSI.
	14:45 - 15:00	0.25	RURD	a	OBJECT	RAN 6 1/8" MILL SHOE, 7 JTS 5 1/2" 15.5# K-55 LT&C CSG, (RR, USED LINER), W/ 5 1/2" DROP OFF TOOL, RAN & SPACE OUT 2 3/8" TBG, ENGAGE SETTING TOOL.
	15:00 - 16:00	1.00	TRIP	a	OBJECT	CHANGE OVER TO 2 7/8".
	16:00 - 16:30	0.50	RURD	a	OBJECT	TIH W/ 2 7/8" DP.
	16:30 - 16:45	0.25	CIRC	a	OBJECT	TIE BACK, RU POWER SWIVEL.
5/2/2004	16:45 - 17:00	0.25	PCKR	a	OBJECT	CIRC 8' OF FILL TO TD @ 3493'.
	17:00 - 17:15	0.25	CIRC	a	OBJECT	SET LINER @ 3493', LINER TOP @ 3232', PERFS F/ 3277'-3364', & 3385'-3407', PBD @ 3491', 15/16" HOLE DIA.
	17:15 - 17:30	0.25	PULD	a	OBJECT	CIRC W/ AIR @ 3488', RET 3" STREAM OF GRAY WTR & FOAMER.
	17:30 - 18:00	0.50	SRIG	a	OBJECT	LD 10 JTS 2 7/8" DP.
	06:00 - 07:30	1.50	SRIG	a	OBJECT	CLOSE IN, LOCK RAMS, SDFN.
	07:30 - 07:45	0.25	SAFE	a	OBJECT	CREW TRAVEL TO LOC.
	07:45 - 08:00	0.25	SRIG	a	OBJECT	SAFETY MEETING.
	08:00 - 08:30	0.50	FLOW	a	OBJECT	START & SERVICE UNIT.
	08:30 - 10:30	2.00	PULD	a	OBJECT	SICP=560 PSI, BLOW DOWN TO PIT THRU FLOW LINE.
	10:30 - 11:00	0.50	RURD	a	OBJECT	LD 2 7/8" DP, SETTING TOOL, LD TBG.
	11:00 - 12:00	1.00	TRIP	a	OBJECT	CHANGE OVER TO RUN TBG.
	12:00 - 12:30	0.50	WIRE	a	OBJECT	TIH W/ 2 3/8" BULL PLUG, 1 - 2 3/8" X 6' TBG SUB, GAS SEPARATOR, 1 - 2 3/8" X 12' TBG SUB, 1 - 2 3/8" X 3' TBG SUB, SN, (1.78" ID), 109 JTS 2 3/8" 4.7# J-55 EUE 8RD TBG.
	12:30 - 12:45	0.25	NUND	a	OBJECT	RAN 2 3/8" TBG BROCH.
						LAND DONUT, SET TBG @ 3430', SN @ 3403'.

Page 9 of 9

Legal Well Name: ALLISON UNIT #103S
Common Well Name: ALLISON UNIT #103S
Event Name: CAP WORKOVER
Contractor Name: AZTEC WELL SERVICE
Rig Name: AZTEC

Start: 4/12/2004
Rig Release: 5/1/2004
Rig Number: 266

Spud Date: 7/29/2003
End: 5/1/2004
Group:

Printed: 5/4/2004 10:52:39 AM