

Form C-140
Revised 06/99

SUBM
 P
 TO A
 DIST

VII. DATE OF NOTIFICATION TO THE SECRETARY OF THE TAXATION AND REVENUE DEPARTMENT:

LESTER

1

3004521065

REG_DTL_D	BLANCO MESAVERDE	AZTEC PICTURED CLIFFS (GAS)
7/1/2002	2150	1646
8/1/2002	2450	1876
9/1/2002	2519	1929
10/1/2002	2695	2064
11/1/2002	2504	1917
12/1/2002	2512	1923
1/1/2003	2468	1889
2/1/2003	2270	1738
3/1/2003	2528	1936
4/1/2003	2474	1894
5/1/2003	2556	1957
6/1/2003	1799	1377
7/1/2003	7381	5651
8/1/2003	7817	5985
9/1/2003	7155	5477
10/1/2003	6991	5352

BURLINGTON RESOURCES DIVISIONS

Operations Summary Report

Page 1 of 3

Legal Well Name: LESTER #1
 Common Well Name: LESTER #1
 Event Name: CAP WORKOVER
 Contractor Name: DRAKE WELL SERVICE
 Rig Name: DRAKE

Start: 06/25/2003 Spud Date: 12/13/1974
 End: 07/02/2003
 Rig Release: 07/02/2003 Group:
 Rig Number: 22

Date	From - To	Hours	Code	Sub Code	Phase	Description of Operations
06/26/2003	06:00 - 07:00	1.00	SRIG	a	PREWRK	ROAD CREW TO SJ 29-7#89A LOCATION, START RIG.
	07:00 - 09:00	2.00	MIMO	a	PREWRK	ROAD RIG TO LESTER #1, SPOT SR.
	09:00 - 09:15	0.25	SAFE	a	PREWRK	PREJOB SAFETY - DAILY JOB ACTIVITY. RIG CREW, RIG MOVERS, AIRHAND, WTR HAUL, BR REP.
	09:15 - 13:00	3.75	MIMO	a	MIRU	MI SPOT RIG EQUIP. & AIRPACKAGE. SPOT BLOWBACK TANK. OFFLOAD 3000' 2 7/8" EUE 6.5# L-80 FRAC TBG ONTO CATWALK.
	13:00 - 14:30	1.50	RURD	a	MIRU	RU DRAKE RIG 22, RIG EQUIP., & AIRPACK.
	14:30 - 16:30	2.00	NUND	a	OBJECT	LAY 2" LINE TO WRK TNK, CHK PSI TBG @ 140 PSI, CSG @ 160 PSI, BWD, KW, ND TREE, NU BOP. RU 4" B-LINE TO BLOWTANK, RU FLOOR & RIG TONGS. PREP TO TOH W/ PROD TBG.
	16:30 - 18:30	2.00	TRIP	a	OBJECT	PULL TBG HANGER, TOH W/ 2 3/8" EUE 4.7# J-55 PROD TBG, LD BHA. TALLY TBG = 146 JTS, 4577.16'
06/27/2003	18:30 - 19:00	0.50	SHDN	a	OBJECT	SIW/ SDFN
	06:00 - 06:30	0.50	SRIG	a	PREWRK	ROAD CREW TO LOCATION, START RIG.
	06:30 - 06:45	0.25	SAFE	a	PREWRK	PREJOB SAFETY - DAILY JOB ACTIVITY. RIG CREW, AIRHAND, BR REP.
	06:45 - 09:30	2.75	CASE	a	OBJECT	MIRU BWWC W/L, SET 5 1/2" CIBP @ 4550', RUN CCL & GR LOGS FROM 4550' - 2400'. POH, RD W/L.
	09:30 - 12:30	3.00	PULD	a	OBJECT	PUMU 5 1/2" BAKER FB PKR, & 79 JTS 2 7/8" EUE 6.5# L-80 FRAC TBG. TIH TO 2470'.
	12:30 - 13:00	0.50	PRES	a	OBJECT	SET PKR, TEST CSG & CIBP @ 3000 PSI. TEST OK. RELEASE PSI & PKR.
	13:00 - 14:00	1.00	TRIP	a	OBJECT	TOH W/ FRAC TBG & 5 1/2" PKR.
	14:00 - 15:00	1.00	PERF	a	OBJECT	RU BWWC W/L, PERF MENEFFEE PAY; 4294' - 4510' W/ 25 HOLES, 1 SPF, 216' INTERVAL. POH, RD W/L.
	15:00 - 16:00	1.00	TRIP	a	OBJECT	PU, TIH W/ 5 1/2" BKR FB PKR & 79 JTS 2 7/8" EUE 6.5# L-80 FRAC TBG TO 2470'.
	16:00 - 18:00	2.00	NUND	a	OBJECT	SET PKR @ 2464', NU CIT TOOL & 4" 5000# FRAC VALVE, RU SCHLUMBERGER FRC LINE. PREP TO FRAC MENEFFEE PAY.
	18:00 - 19:00	1.00	FRAC	a	OBJECT	PREFRAC SAFETY - 32 PEOPLE ON LOCATION. TEST LINES @ 7000 PSI. OPEN WELL, BD MENEFFEE PAY @ 3030 PSI, 5.3 BPM. ISIP = 800 PSI. EST INJ RATE, FRAC W/ 51,000# BRADY 20/40 SAND, .25- 1.25 PPG SAND CONE, & 603 BBLS SLK WTR @ 12-42 BPM, 3800- 5010 PSI, DISPLACE W/ 57 FLD BBLS. ISIP= 1290 PSI. 5 MIN= 1070 PSI.
	19:00 - 20:30	1.50	NUND	a	OBJECT	RD SCHLUMBERGER FRAC LINE, NU 2" FB LINE TO BLOW PIT. TEST LINE, OPEN WELL ON 10/64 CHOKE, 850 PSI. FWB. 20:00-20:30, ROAD CREW TO YRD.
	20:30 - 06:00	9.50	FLOW	a	OBJECT	FLOW WELL BACK AS NEEDED. 5:00 AM, RECOVERED APROX 180 BBLS FLD, PSI @ 0, FLOWING BACK APROX 10-12 BWPH ON 2" LINE. NO SAND.
06/28/2003	06:00 - 06:30	0.50	SRIG	a	PREWRK	ROAD CREW TO LOCATION, START RIG.
	06:30 - 06:45	0.25	SAFE	a	PREWRK	PREJOB SAFETY - DAILY JOB ACTIVITY. RIG CREW, AIRHANDS, WH MAN, TOOL HAND, BR REP.
	06:45 - 09:00	2.25	TRIP	a	OBJECT	ND 2" FB LINE, FRC VLVE, & CIT TOOL. RELEASE 5 1/2" 15.5# BAKER FB PKR, TOH W/ 2 7/8" EUE 6.5# L-80 FRAC TBG. LD PKR.
	09:00 - 11:00	2.00	PERF	a	OBJECT	RU BWWC W/L, SET 5 1/2" CIBP @ 3690', PERF LEWIS PAY W/ 25 HOLES, 1 SPF @ 3134' - 3624'. POH, RD W/L
	11:00 - 12:30	1.50	TRIP	a	OBJECT	TIH W/ 5 1/2" BAKER FB PKR & 2 7/8" EUE 6.5# L-80 FRAC TBG, TEST CIBP, PULL TBG UP, SET PKR @ 2464'.
	12:30 - 14:00	1.50	NUND	a	OBJECT	NU CIT TL, & 4" 5000# FRC VLVE. RU SCHLUMBERGER FRAC LINE, PREP TO FRAC LEWIS PAY.
	14:00 - 15:30	1.50	FRAC	a	OBJECT	PREFRAC SAFETY- 26 PEOPLE ON LOCATION, TEST LINES @ 7000

BURLINGTON RESOURCES DIVISIONS

Operations Summary Report

Page 2 of 3

Legal Well Name: LESTER #1
 Common Well Name: LESTER #1
 Event Name: CAP WORKOVER
 Contractor Name: DRAKE WELL SERVICE
 Rig Name: DRAKE

Spud Date: 12/13/1974
 Start: 06/25/2003 End: 07/02/2003
 Rig Release: 07/02/2003 Group:
 Rig Number: 22

Date	From - To	Hours	Code	Sub Code	Phase	Description of Operations
06/28/2003	14:00 - 15:30	1.50	FRAC	a	OBJECT	PSI. OPEN WELL, BD LEWIS PAY W/ 740 PSI- 5 BPM. ISIP= 650 PSI. SPEERHEAD 600 GAL 15% HCL ACID AHEAD, FRAC W/ 200,000 # BRADY 20/40 SAND, .8- 3.2 PPG SAND RAMP, & 631 BBL 70-75 QUALITY FOAMED 30# LG @ 25-44 BPM, 2710 PSI- 4950 PSI. DISPLACE W/ 7 FLD BBLs. TOTAL OF 638 FLD BBLs TO RECOVER. TOTAL N2 = 1,274,100 SCF N2. ISIP = 1750 PSI. SIW. RD SCHLUMBERGER FRAC EQUIP., NU 2" FB LINE TO BLOW PIT. TEST LINE. OPEN WELL ON 12/64 CHOKE, 1700 PSI. FWB AS NEEDED.
	15:30 - 17:00	1.50	NUND	a	OBJECT	FWB AS NEEDED. 9:00 PM- 16/64 CHK, 1300 PSI, HVY FOAM FLD/ N2, LIGHT SAND. 12:00 AM- 20/64 CHK, HVY FOAM FLD/ N2 MIX, MOD SAND, 3:00 AM - 500 PSI, 32/64 CHK, HVY FOAM FLD/ N2 MIX, LIGHT SAND. 5:00 AM- 48/64 CHK, 150 PSI, MOD FOAM FLD, LIGHT SAND. OPEN ON 2" LINE. RECOVERED APROX 500 BBLs FLD. NOTE: 17:30- 18:00, ROAD CREW TO YRD.
	17:00 - 06:00	13.00	FLOW	a	OBJECT	ROAD CREW TO LOCATION, START RIG. PREJOB SAFETY - DAILY JOB ACTIVITY. RIG CREW, TOOL HAND, WH MAN, AIRHAND, BR REP.
06/29/2003	06:00 - 06:30	0.50	SRIG	a	PREWRK	KW, ND 4" 5000# FV, & CIT TOOL. RELEASE 5 1/2" BAKER FB PKR, PREP TO TOH W/ WRK TBG. TOH, LD 2 7/8" EUE 6.5# L-80 FRAC TBG ONTO CATWALK. BREAK OFF, LD 5 1/2" BKR FB PKR. CHG OVER BOP, TONGS, & SLIPS TO TIH W/ 2 3/8" WRK TBG. PUMU 4 3/4" BIT ON 2 3/8" EUE 4.7# J-55 WRK TBG, TIH TO 3000'. UNLOAD HOLE W/ AIR, CO W/ AIRMIST TO TOP CIBP @ 3690'. TAGED FILL @ 3460', 230' FILL. PULL TBG UP, SDSR. 17:30- 18:00, ROAD CREW TO YRD. BLOW WELL W/ AIRMIST. 5:00 AM - RECOVERED APROX 220 BBLs FLD. CIRC & BLOW W/ AIRMIST TO CLN WELL. 6:00 PM - RECOVERING APROX 8 BWPH, LIGHT SAND, 5:00 AM - RECOVERING APROX 4 BWPH, TACE SAND.
	06:30 - 06:45	0.25	SAFE	a	PREWRK	
	06:45 - 08:30	1.75	NUND	a	OBJECT	
	08:30 - 11:30	3.00	PULD	a	OBJECT	
	11:30 - 12:00	0.50	NUND	a	OBJECT	
	12:00 - 13:00	1.00	TRIP	a	OBJECT	
	13:00 - 17:00	4.00	COUT	a	CLEAN	
06/30/2003	17:00 - 06:00	13.00	COUT	a	CLEAN	
	06:00 - 06:00	24.00	COUT	a	CLEAN	
07/01/2003	06:00 - 06:30	0.50	SRIG	a	PREWRK	ROAD CREW TO LOCATION, START RIG. PREJOB SAFETY - DAILY JOB ACTIVITY. RIG CREW, AIRHAND, BR REP. TIH, CO W/ AIRMIST TO TOP 5 1/2" CIBP @ 3690', DRILL OUT CIBP, CIRC HOLE CLN. SIW/ CHG OUT 3" NIPPLES ON BLOW BACK TANK. BWD. UNLOAD HOLE. TIH, TAG W/ 60' FILL, RECOVERING 20 BWPH, HVY SAND. CO TO TOP 5 1/2" CIBP @ 4550'. BLOW W/ AIRMIST. PULL TBG UP, SDSR FN, BLOW W/ AIRMIST TO CLN WELL. 5:00 AM - RECOVERING APROX 10-12 BWPH, HVY- MOD SAND. MONTHLY SAFETY MEETING. DRAKE SAFETY. PREJOB SAFETY - DAILY JOB ACTIVITY. RIG CREW, AIRHANDS, BR REP. TIH W/ TBG, 4 3/4" BIT, DRILL OUT 5 1/2" CIBP @ 4550'. CIRC HOLE CLN. DRILL OUT & CLN OUT TO PBD OF 4663' W/ AIRMIST. NOTE: CIBP SPINNING. CO W/ AIRMIST, RECOVERING APROX 12-14 BWPH, MOD SAND. HVY GAS. PULL TBG UP, BLOW WELL W/ AIRMIST, 5:00 AM - RECOVERING APROX 4-6 BWPH, LIGHT SAND.
	06:30 - 06:45	0.25	SAFE	a	PREWRK	
	06:45 - 11:00	4.25	COUT	a	CLEAN	
	11:00 - 13:00	2.00	NUND	a	CLEAN	
	13:00 - 17:00	4.00	COUT	a	CLEAN	
	17:00 - 06:00	13.00	COUT	a	CLEAN	
	06:00 - 07:30	1.50	SAFE	a	PREWRK	
07/02/2003	07:30 - 07:45	0.25	SAFE	a	PREWRK	
	07:45 - 13:00	5.25	DRLG	a	CLEAN	
	13:00 - 15:30	2.50	COUT	a	CLEAN	
	15:30 - 17:00	1.50	COUT	a	CLEAN	
	17:00 - 06:00	13.00	BLOW	a	CLEAN	

BURLINGTON RESOURCES DIVISIONS

Page 3 of 3

Operations Summary Report

Legal Well Name: LESTER #1
 Common Well Name: LESTER #1
 Event Name: CAP WORKOVER
 Contractor Name: DRAKE WELL SERVICE
 Rig Name: DRAKE

Start: 06/25/2003 Spud Date: 12/13/1974
 End: 07/02/2003
 Rig Release: 07/02/2003 Group:
 Rig Number: 22

Date	From - To	Hours	Code	Sub Code	Phase	Description of Operations
07/03/2003	06:00 - 06:30	0.50	SRIG	a	PREWRK	ROAD CREW TO LOCATION, START RIG.
	06:30 - 06:45	0.25	SAFE	a	PREWRK	PREJOB SAFETY - DAILY JOB ACTIVITY. RIG CREW, AIRHAND, BR REP.
	06:45 - 09:00	2.25	TRIP	a	OBJECT	TIH TAG W/ 4' FILL, TOH, LD 4 3/4" BIT, & BIT SUB.
	09:00 - 11:00	2.00	TRIP	a	OBJECT	PUMU 2 3/8" BHA (STC COLLAR, EXP CHK, 1.78 STAND SN, 1 JT 2 3/8" EUE 4.7# J-55 PROD TBG, 2' PUP JT) 145 JTS 2 3/8" EUE 4.7# J-55 PROD TBG. TIH W/ HALF TBG, BROACH TBG, TIH W/ REMAINDER, BROACH TBG. TAG FOR FILL, 6' FILL.
	11:00 - 13:30	2.50	COUT	a	CLEAN	CO TO PBTD, PULL UP NAT FLOW 1 HR, TAG FOR FILL. NO FILL.
	13:30 - 15:30	2.00	NUND	a	OBJECT	PULL TBG UP, LND TBG @ 4592'. RD FLOOR, RIG TONGS, & 4" B-LINE. ND BOP, NU TREE. RU AIRPACK, PUMP OFF EXP CHK, BLOW WELL AROUND.
	15:30 - 18:00	2.50	RURD	a	RDMO	RD DAKE RIG 22, RIG EQUIP., & MOUNTAIN AIR PACKAGE. PREP TO MOVE RIG TO CURRET #1
	18:00 -		RURD	a	RDMO	7/2/2003- 6:00 PM, RELEASE DRAKE RIG 22, RIG EQUIP., & MOUNTAIN AIR PACKAGE. TRANSFER 7 JTS 2 3/8" WRK TBG TO CURRENT #1 BY M&R TRUCKING. LND TBG @ 4592.20' W/ 146 TOTAL JTS 2 3/8" EUE 4.7# J-55 TBG IN HOLE. 1.78 STAN SN @ 4590.25'. TRANSFER 97 JTS 2 7/8" EUE 6.5# L-80 FRAC TBG TO BR DISRICT YRD BY M&R TRUCKING.
						SUMMARY; MIRU SR, NDNU, TOH W/ PROD TBG, SET CIBP, LOG WELL, ADD MENEFFEE & LEWIS PAY, STIM & FRAC PAYS, FWB, CO & DO TO PBTD, TIH W/ PROD TBG, LND TBG, NDNU, RDMO SR.